## Monthly Report of On-going Contracts / Works

Department / Section : M&EE/ Materials (Projects)

	work	Mode of Tender Enquiry	publication of NIT	Bidding		Tenders	Names of	Nos. & Names of Parties not qualified		Contract No. & Date	Name of Contractor	Value of Contract	date of	of start of	Actual date of completion	Reason for delay
E/US/EM/ SEZ POWER/2 018/E- 258.	Providing power supply to JNPT SEZ-Design, Supply, Installation, Testing and Commissioning (DSITC) of 220 KV DC overhead line on DC transmission towers and Establishment of 220 KV AIS/33KV GIS sub-station.	E-tender	21.03.2018		08.05.2018, after extension	Four	Two 1.M/s Angelique Internation al Limited, New Delhi  2.Siemens Limited, Mumbai	1.BNC Power Projects Limited, Pune  2.Tesla Transformers Limited, Bhopal	Yes	JNP/CM(M &EE)/JNPT- SEZ/LOA-		Rs. 49,80,32,925/-	31 July, 2019	commenced from 29.08.2018	progress & 99.76% completed by April-2021.	The works are delayed in the contrtaucl compeltion time due to delay on the part of the contractor. Line and substation erection & testing completed, charging permission from STU-MSETCL is awaited.
POWER/ PMC/201 8/E- 256	Project Management Consulting Services For Monitoring The Works Of Providing 50 MVA Power Supply At 220 KV For JNPT SEZ.	E-tender	25.01.2018	Two bid	05.03.2018	Two	M/s Tata Consulting Engineers,	One M/s IRClass System and solutions Pvt. Ltd. Mumbai	Yes	JNP/M&EE /EM/PMC- SEZ/2018/ 10, dtd. 17.05.201 8.	Consulting		Completion date as per the completion of SEZ power supply work awarded to M/s Angelique		Work is in progress of contract awarded to M/s Angelique	

Month : April - 2021.