Department / Section : M&EE/ US Month : July - 2021.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender No.	Item / Nature of work	Tender Enquiry	Date of publication of NIT	Bidding	Last date of receipt of Tender	Tenders	Nos. & Names of Parties qualified	Nos. & Names of Parties not qualified	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & Date		Value of Contract		of start of	Actual date of completion	Reason for delay
E/US/EM/ SEZ POWER/2 018/E- 258.	Providing power supply to JNPT SEZ-Design, Supply, Installation, Testing and Commissioning (DSITC) of 220 KV DC overhead line on DC transmission towers and Establishment of 220 KV AIS/33KV GIS sub-station.		21.03.2018		08.05.201 8, after extension		Two 1.M/s Angelique Internation al Limited, New Delhi  2.Siemens Limited, Mumbai	1.BNC Power Projects Limited, Pune 2.Tesla Transformers Limited, Bhopal		JNP/CM(M &EE)/JNPT- SEZ/LOA- Angelique/2	Angelique Internatio nal	Rs. 49,80,32,925/-	2019	Site Survey commenced from 29.08.2018		i) The works are delayed due to delay on the part of the contractor. ii) 220 kV Transmission line and 220/33 kV SEZ Substation has been charged on 06/06/2021.
POWER/ PMC/201 8/E- 256	Project Management Consulting Services For Monitoring The Works Of Providing 50 MVA Power Supply At 220 KV For JNPT SEZ.		25.01.2018		05.03.201 8	Two	One M/s Tata Consulting Engineers, Pune.	One M/s IRClass System and solutions Pvt. Ltd. Mumbai	Yes	JNP/M&EE /EM/PMC- SEZ/2018/ 10, dtd. 17.05.201 8.	-	with GST @ 18%.	Completion date as per the completion of SEZ power supply work awarded to M/s Angelique		Work awarded to M/s Angelique is completed except charging.	Work completed.