

DETAILS OF CONTRACTS ONGOING/CONCLUDED DURING THE MONTH OF SEP- 2018

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work
1	Operation & Maint of Sewage Pumping System in JNPT Township	E-255	18.01.2018	Press & JNPT website, CPP Portal	18-Jan-18	Two bid	16-Feb-18	Two	M/s Mangalmurti Enterprises, M/s.Mahesh Enterprises	Nil	Yes	JNP/US/EMTS/SEWAGE/2018/891	25-Apr-18	Mahesh Enterprises	Rs 1,34,95,837/-	730	30-Apr-20	1-May-18	30-Apr-20	AMC
2	Annual Maintenance of Electrical Lighting system for inside Port area at JNPT	E-217.	06.05.2016	open e-tender through CPP	06.05.2016	Two bid	extended up to 06.06.16, due to poor participation.	Two	M/s. Mahesh Enterprises, M/s Sterling .	Nil	Yes	JNP/M&EE/EM/PORT/Electric/2016/375	30-Jul-16	Mahesh Enterprises	Rs 12087564/-	730	31-Jul-18	1-Aug-16	AMC CONTRACT	Work in progress
3	Annual Maintenance of Electrical lighting & system Township & Outside Port Area	E-239	22-Dec-16	Press & JNPT website	22-Dec-16	Two bid	16-Jan-17	Two	One, M/s. Mahesh Enterprises	One, M/s. Radha Electricals	YES	JNP/US/EM/M/MAINCON-OUT/2017/37	1-May-17	Mahesh Enterprises	Rs 35998902/-	730	30-Apr-19	1-May-17	AMC CONTRACT	Work in progress
4	Design, supply, installation testing and commissioning of UPS systems at JNPT hospital with AMC	E-145		Website	4-Oct-11	1 Bid	11-Nov-11	Two	1 - M/s. Power Automation and Controls	M/s. Hitech	Yes	JNP/ES/EMTS/UPS/12/1	10-Feb-14	Power Automation and controls	Rs 699140	60	10-Feb-20	9-Jan-12	MC CONTRACT	Work in progress

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work
5	Conservancy work at substation and office of electrical maintenance section inside port area & township.	E-242	08.03.2017	shortlisted SOCIETIES	08.03.2017	single	01.04.2017	2	1. M/s Pirwadi Majoor Sah Sanstah, Pirwadi. 2. Shanteshwari Nhava Sheva Prakash Prakash Majoor Sah So., Navin Sheva.	Nil	YES	JNP/US/EM/CONSERVANCY/2017/48	24-Jun-17	1. M/s Pirwadi Majoor Sah Sanstah, Pirwadi.	5618960/-	AMC 02 year	30-Jun-19	1-Jul-17	AMC CONTRACT	Work in progress
6	Antiveeding treatment including initial treatment and annual maintenance contract for the 33 KV and 220 KV sub station switchyard inside the port area.	E-201	09.09.2015	CPP, Poratal + shortlisted firms	09.09.2015	single	30.09.,2015	3	1. National Pest Control, Thane. 2. RS Pest Control, Thane. 3. Pestomatic Controls, Parvel.	RS Pest contrl, Thane.	yes	JNP/US/EM/weed control/2016/01	3-Jan-16	M/s. National Pest Control	136455/-	2 Year AMC Extended for one year	12-Feb-19	11-Feb-18	AMC CONTRACT	Work in progress
7	DICT of Roof Top Solar Project at JNPT in line with SECI approved Vender.			Nomination basis							Nomination basis	JNP/M&EE/US/EM/SOLAR/2016/16 &17	18/02/2016	M/S KEC INTERNATIONAL Ltd	22344426.00	168 days	18/08/2016	18/02/2016		

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work
8	Laying and termination of provided 33kv cable from E6 To E7 substation at JNPT.	E-231	19-05-2016	E-tendering CPP Portal	12-10-2016	Two bid	15-09-2016	2	M/s Om power System ,Nhava M/S Elite Electricals and Group of Eng.service s , Navi Mumbai	Nil	Yes	JNP/US/EM/CABLE LAYING/2017/03	16-01-2017	M/s OM POWER SYSTEM	Rs.6,47,900/-	30days after avalability of site.	30 days after complition of civil work Civil work complited on 25/06/18	19-02-2018	18-07-2018	Site is not hand over to contractor due to delay in civil work.
9	Annual service contract of three nos otis lift at JNPT		Nomination basis being an OEM									JNP/M&EE/US/EMTS/OTIS-LIFT/2017/13	3-Mar-14	M/s Otis Elevator compony india ltd	Rs.7,31,717/-	1095 days	31-Mar-20	1-Apr-17		
10	Augmentati on of 220/33kV Master unit Substation (MUSS) for provinding Electrical power supply to fourth container terminal of JN port.	E-233	27-10-2016	Press&jnpt website/cpp portal	27-10-2016	Two bid	16-02-2017	4	M/s ABB India LTD., Mumbai M/s L&T Limited ,Electrical & Automation Division ,Navi Mumbai M/s Sunit Hitec Engineerng Ltd.,Mumbai	One M/s. KC POWER INFRA PVT. LTD (IN JV with LEENA POWER TECH. PVT.LIMIT ED &M/S IVRCL)	YES	JNP/M&EE/EM/MUSS AUGMENTATION /2016/E-233/2017/747	30-03-2017	M/S Larson&Toburo Ltd., Navi mumbai	Rs39,1057548 /-	12 month from date of award of contract	28-02-2018		29-01-2018	Contractor could not arranged material in time,

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work
11	Supply ,installation, testing and commissioning of Indoor /outdoor compact switchgear RMU at various JNPT sub-station	E-250	06-12-2018	Press&jnpt website/cpp portal	06-12-2018	Two bid	03-01-2018	7	SIX i) M/s Patel Brothers 2)M/s Prvin Electricals Pvt.Ltd. 3)M/s Shree Tualaji Electricals Pvt.Ltd. 4)M/s Sarswat Engineering Services 5) Yogiraj Powertech Pvt. Ltd. 6)Capchem Electrical Pvt.Ltd.	One , M/s. Manani Electricals	YES	JNP/M&EE/US/EM/RMU/2018/890	24-04-2018	M/s Capchem Electricals Pvt.Ltd.	Rs 7768067/-	150days (Excluding Monsoon)	26-01-2019			
12	Supply ,installation, testing and commissioning of 90W and 120Watt Street Light LED luminaires in place of 150 Watt/250watt HPSV Luminaries under buy back	E-251	19-07-2018	Press & JNPT website /cpp portal	14-12-2017	Two bid	17-01-2018	7	FOUR 1)M/s Damani Enterprises 2) M/s Carpet Industries Pvt. Ltd. 3) M/s Balaji Associates 4) M/s Reliable Electrical works	Three 1) M/s VIN Semiconductor 2)M/s Linkage Technologies 3) M/s Sneus Hydrel Pvt Ltd.	YES	JNP/M&EE/US/EM/STLT-LED/2018/19	19-06-2018	M/s Damani Enterprises	Rs.91,41,056	120days (Excluding Monsoon)	30-01-2019			

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work
13	Replacement Of Bus post insulator at 220kV Master Unit sub-station JNPT		27-07-2018	Enquiry by mail		single	28-07-2018	3	Three 1) M/s Sairaj Infrastructure ,PANVEL 2) M/s Venkatesh wara Enterprices ,Panvel 3) M/s Sairam Erection services ,Panvel	NIL	Yes	JNP/US/E M/BPI/2018 /121	09-08-2018	M/s Sairaj Infrastructure	Rs.79,945/-	10Days	19-08-2018			
14	Providing temporary power supply to the extent of 1MVA to JNP SEZ area	E-253	03-01-2018	press&jnpt website/cpp portal	03-01-2018	Two bid	30-01-2018	7	SIX 1) M/s Damodertech International Pvt. LTD. 2)M/s Patel brothers Ahmedabad 3)M/s yogiraj Power Tech. Pvt.LTD. 4) M/s Pravin Electrical Pvt Ltd. 5)Bharat Bijjee Ltd 6) Sterling Electro Enterprises Pvt. Ltd	M/s M.R.Electricals Nagpur	YES	JNP/M&EE/US/SEZ-TPS/2018	04-04-2018	M/s Pravin Electrical Private ltd.	1.1Cr.	150days	03-09-2018	Site work started in first week of August 2018.		Due to Rain site work delayed

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work
15	Design ,supply ,installation testing and comissioning of 1200 KVAR Automatic Power Factor Correction (APFC) Panel and Retrofitting of 2500 Air Circuit Brekar (ACB) in PCC panel at E-6(A) Sub-station	E-257	20-02-2018	press&jnpt website/cpp portal	20-02-2018	Two Bld	15-03-2018	4	Four 1) Power Automation and Control 2) M/s Joyti Electro System Pvt. Ltd. 3) Caterpillar Electric Pvt. Ltd. 4) M/s Balaji Electro Control Pvt. Ltd.	Two 1) Caterpillar Electric Pvt. Ltd. 2) M/s Balaji Electro Control Pvt. Ltd.	YES	JNP/US/EM/APFC/2018/939	20-06-2018	M/s Power Automation &controls	Rs. 31,15,200/-	90 days	18-09-2018	20-06-2018		
16	Providing power supply to Mobile X-Ray container scanner and electrification works at container scanner yard JNPt	E-261	19-06-2018	Press&jnpt website/cpp portal	23-07-2018	Two bid	13-Aug	2	Two 1)M/s Power automation &control,CBD Belapur 2) RCK Electrical Enterprises ,Ambernath	NIL	YES	JNP/M&EE/US/EM/Mobile Scanner/2018	01-09-2018	M/s Power Automation &controls	Rs.68,57,251.0	90 days	30-11-2018	02-09-2018		