

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF Aug - 2021

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion	Actual date of start of work	Actual date of completion	Reason for delay if any
HORTICULTURE WORKS																	
1	JNPT-SEZ/PSC/T-04 dt. 18.04.2019	Empanelment of Project support consultancy for providing master planning support to the special planning Authority (SPA) of JNPT	ONLINE	18/04/2019	Two Bid System	05-08-2019	10	1)M/s MPCON Ltd.2) M/s Rodic Consultants Pvt.Ltd. 3) Rudrabhishek Enterprises Ltd.4) M/s Srei infrastructure Finance Ltd. 5) M/s VK:U Urban LLP. 6) M/S DDF Consultants Pvt. Ltd. 7) Design And Planning Counsel Pvt. Ltd. 8) M/s Smec international Ltd. 9) M/s Voyants Solutions PVT. Ltd. 10)The Team 1 Architects P. L.	NA	L1	JNPT-SEZ/PSC/T-04 dt. 24/10/2019	M/s The Team 1 Architects Pvt Ltd	2,40,00,000/-	15/12/2021	16/12/2019	15/12/2021	Work is in progress
2	JNPT SEZ /PFA/T05 dt 18.04.2019	Empanelment of Project facilitation on Agency for providing facilitation support of JNPT special Economic Zone (SEZ)	ONLINE	18/04/2019	Two Bid System	05-06-2019	3	1) Moon SEZ Con. 2) Economic Law Practice 3) Bizol In. Ltd .	NA	L1	JNPT SEZ /PFA/T05 dt 28.01.2020	M/s Moon SEZ Con.	84,00,000/-	24 Months	05.02.2020	5.04.2022	work is in progress
3	PPD/M-I/PMC Karal Police Station/T-14 dt.22.05.2019	Project Management Consultancy Services for construction of Police Station at Karal Phata in JN Port.	e-tender	14.06.2019	single	14.06.2019	400%	1)M/s IRCLASS System & Solution P.L2) XPLOER Consultancy Serv. P. L.3) Dredging Solution 4) WAPCOS	---	L1	PPD/M-I/PMC Karal_Police station/T-14/2019/1203 DT. 19.09.2019	M/s IRCLASS system & solution p.l.	70,00,000/-	42 months	19/09/2019	20.3.2023	Work in Progress
4	PPD/M-II/CER Works/T-15/2019 dt.23/05/2019	Construction of Seawall for Gharapuri Island and Panje village and boat landing Jeffy Nhava end under Corporate Environmental Responsibility.	E-Tender	27.05.2019	Two bid system	29.07.2019	2	2)NOS 1)M/s Ferro Concrete Construction (India) Pvt. Ltd. 2)RKEC Projects Limited	2)NOS 1)M/s Ferro Concrete Construction (India) Pvt. Ltd. 2)RKEC Projects Limited	L1	PPD /M-I/CER Works/T-15/2021/05 dt. 01.01.2021	1)M/s Ferro Concrete Construction (India) Pvt. Ltd	Rs. 41,00,97,845/-	24 months	01-01-2021	31/01/2023	work is in progress
5	PPD/DM/Road/T-19/2019/dt.06.06.2019	Annual maintainance of Road out side Custom bound area 2019-20	E-Tender	06-07-2019	two bid	27/06/2019	3	1) M/s Vishal Construction 2)V.S.Patil	1) Shreeyash Cont.	L1	PPD/DM/Road/T-19 /2019/dt.24.09.2019	M/s Vishal Construction	1,88,78,029.05	24 Months	23/10/2019	22/10/2021	work is in progress
6	PPD/M/TS. Horti./Part-I&III and Part-II/T-152/2021, dtd. 22.02.2021	Development /Maintenance of Horticulture / Arboriculture works in JN Port Township at Sec I,II &III.	E-Tender	26.02.2021	Two bid system	15.03.2021	2	06 Nos. i) M/s Creative Business Associates, ii) M/s. Sawarkhar Prkalpagraस्था Majoor Sahakari Sanstha Ltd. , iii) M/s. M.N. Kalbhor, iv) M/s. D.B. Infratech, v) M/s. Sheva Port Yuva Sanghatana & vi) M/s. Shiva Developers	06 Nos. i) M/s Creative Business Associates, ii) M/s. Sawarkhar Prkalpagraस्था Majoor Sahakari Sanstha Ltd. , iii) M/s. M.N. Kalbhor, iv) M/s. D.B. Infratech, v) M/s. Sheva Port Yuva Sanghatana & vi) M/s. Shiva Developers	L1	PPD/M-I/TS.Horti./Part-I&III and Part-II/T-152/2021/506, dtd. 21.04.2021	M/s. Shivam Developers	3,68,31,294.27	30.04.2022	01.05.2021	30.4.2022	Work is in progress

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF Aug - 2021

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion	Actual date of start of work	Actual date of completion	Reason for delay if any
7	PPD/M-I/FCT/IE/19/T-30 dtd.02.07.2019	Selection of Independent engineer for providing engineering Consultancy Services for "Development of fourth Container Terminal at JN Port of Design,Build,finance operate and Transfer (DBFOT) Basis -Phase II"	ONLINE	04.07.2019	Two bid system	20.08.2019	10	04 - 1) LEA Associates South Asia Pvt. Ltd (Lasa), in JV with Stup Consultants Pvt. Ltd (STUP) Mumbai 2) Egis India Consulting Engineers Pvt. Ltd 3) AECOM Asia Company Ltd. (Lead Member) in consortium with M/s. URS Scott Wilson India Pvt Ltd. 4) SMEC International Pty. Ltd. in JV with Jurong Consultant India Pvt. Ltd and Padeco India Pvt. Ltd 6 - 1) SGS India Pvt. Ltd. in consortium with KITCO Ltd. 2) WAPCOS Ltd. 3) Tractebel Engineering Pvt. Ltd. 4) Hill International Project Management (India) Pvt. Ltd.	1) SGS India Pvt. Ltd. in consortium with KITCO Ltd. 2) WAPCOS Ltd. 3) Tractebel Engineering Pvt. Ltd. 4) Hill International Project Management (India) Pvt. Ltd. 5) TPF GETINSA EUROESTUDIOS S.L. in association with TPF Engineering Pvt. Ltd. India 6) ILF Consulting Engineers Austria GmbH in consortium with ILF Consulting Engineers (India) Pvt. Ltd.	L1	PPD/M-I/FCT/IE/T-30/2019/1604 Dt. 18/12/2019	M/s. Egis India Consulting Engineers Pvt. Ltd.	8,21,06,608/-	36 months	25/12/2019	25/12/2022	Work is in progress
8	PPD/M-I/Mango Orchard /19 /786 T-37 dt.16.08.2019	Maintenance of Mango Orchard on Sheva Hill area of JNPT and Revenue on fruits	manual	NA	Two Bid	22.08.2019	4	3Nos. 1)M/s Eknath Waman Gharat 2) M/s Kisan G Gharat 3) M/s Laxman K Patil	3Nos. 1)M/s Eknath Waman Gharat 2) M/s Kisan G Gharat 3) M/s Laxman K Patil	---	PPD/M-I/Mango Orchard/T-37/2019/1157 dated 10.09.2019	M/s Eknath Waman Gharat	3,96,484.11	---	---	---	Revenue work
9	PPD/M-I/Earth Filling/T-41 /2019 dt.17.08.2019	Reclamation of Balance back up area of Coastal Berth	E-Tender	09.09.2019	Two Bid	22.10.2019	3	3Nos. 1) M/s RKEC Projects Ltd, N.G.Bhoir & Samudra JV 2) M/s J.M.Mhatre 3) M/s Thakur Infraprojects	3Nos. 1) M/s RKEC Projects Ltd, N.G.Bhoir & Samudra JV 2) M/s J.M.Mhatre 3) M/s Thakur Infraprojects	Awarde s L1	PPD/M-I/Earth Filling/T-41/2019/1598 dt. 17.12.2019	M/s. RKEC, N.G.Bhoir and Samudra JV	34,99,24,500/-	12 Months	15.05.2020	30.11.2021	work is in progress
10	PPD/M-I/Landscaping /19 T-48 dt.24.09.2019	Development of New Landscape and Beautycreation of Port Area (Phase -II Township)	E-Tender	04.11.2019	Two Bid	25.11.2019	6	1)Gardeena Horticulture 2) Agresense Landscape	1)Eurdeena Horticulture 2) Agresense Landscape	L1	PPD/M-I/Landscaping /T-48 /2020/277 dt. 20.2.2020	M/s. Gardeena Horticulture	Rs.6,23,80,500/-	04.03.2021	03.5.2020	31.08.2021	put up for extension due to Covid-19 pandemic and other pending civil works like road median and timely site clearance
11	PPD/M/TS/Cons./Sec-I&III/T-133/2020, dtd. 27.04.2020	Conservancy works in Port Township at Sector-I&III (Residential & Public Buildings) for the year 2020-21	E-Tender	30.05.2021	Two Bid	03.07.2020	2	1)M/s. Jagruti Major Kamgar Sahakari Sanstha Ltd. 2) M/s. Om Shiv Prkalpagrastha Majoor Sahakari Sanstha Maryadit	-	L1	PPD/M/TS.Ons./Sec -I&III/T-133/2020/351, dtd. 07.08.2020	M/s. Om Shiv Prkalpagrastha Majoor Sahakari Sanstha Maryadit	12008786.82	31.08.2021	01.09.2020	31.08.2021	Work is completed

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF Aug - 2021

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion	Actual date of start of work	Actual date of completion	Reason for delay if any
12	PPD/MTS/Cons./Sec-II/T-134/2020, dtd. 27.04.2020	Conservancy works in Port Township at Sector-II (Residential & Public Buildings) for the year 2020-21	E-Tender	30.05.2020	Two Bid	19.06.2020	3	1)M/s. Sawarkhar Prakalpagrastija Majoor Kamgar Sahakari Sanstha Ltd. 2) M/s. Prakalpagrastha Majoor Sahakari Sanstha Ltd.	M/s. G Tech Construction & Fabricators	L1	PPD/MTS.Ons./Sec -II/T-134/2020/337, dtd. 21.07.2020	M/s. Prakalpagrastha Majoor Sahakari Sanstha Ltd.	11893177.12	31.08.2021	01.09.2020	31.08.2021	Work is completed
13	SEZ/SEZ-Agency/T-49 /2019	Selection of agency to support JNPT SEZ as developer for compliance of SEZ ACT provision and provide advices to stake holders of JNPT SEZ	E-Tender		3 Bids	---	---	---	---	L1	JNPT/SEZ/SEZ-Agency/T-49/2019 dt. 25th OCT. 2019	M/s. Moon Sez Consultant Pvt.Ltd.	8,00,000/-	24 months	28.01.2020	28.01.2022	Work is in progress
14	PPD/M-I/Plan12028/RCC culverts/T-50/dtd.30/10/2019	Construction of minor bridge on PUB CFS road and RCC Box Culverts on other off storm water, around JN Port area	E-Tender	06.11.2019	Two Bid	26.11.2019	6	i.M/s.J.M.Mhatre infra Pvt.Ltd, ii.M/s P.P. Kharpatil iii.M/s Thakur I.P.L. iv.M/s Vishal Constrction v. M/s TEN Constrction vi. M/s Ferro Cpmcrete Const.	Technical evaluation under progress	L1	PPD/M-I/Plan12028/RCC culverts/T-50/134 dtd.27/01/2020	M/s.J.M. Mhatre Infra Pvt. Ltd	21,69,36,850/-	8 months	03.2.2020	31.10.2021)	Work is in progress period provisionally ext. up to 31.10.2021
15	PPD/M-I/Road Sign Board/T-51 dated 31/10/2019	Providing and Fixing Road Informatory Sign Boards in JN Port	E-Tender	04.11.2019	Two Bid	25.11.2019	7	1) SNJ Infratech Pvt. Ltd. 2) CBM Industries Ltd. 3) Sakura Signs Pvt.Ltd.	4 Nos. i) M/s Dhingra Brothers (India) ii) M/s Subhash Enterprises iii) M/s. Indulge Sign and Graphics iv) M/s. Kanakdhara Infrastructure Private Limited	L1	PPD/M-I/Road Sign Board/T-51/2020/278 dt. 20.02.2020	M/s. Sakura Signs Pvt.Ltd	Rs. 3,45,59,070/-	12 Months	03.6.2020	30.11.2021	Work is in progress
16	PPD/M-I/Toilet Block/WS pipe line/19 /T-54 Dtd. 30/11/2019	Construction of Panje Toilet Block & Laying water supply pipe line of Hanuman Koliwada Panje Village	E-Tender	12-07-2019	Two Bid	27/12/2019	5	1)M/s. C.G.S. Construction 2)M/s.Manoj Infracon Pvt. Ltd. 3) M/s. Ravi Bhanushali 4)M/s. Shreyash Construction	4	L1	PPD/M-I/Toilet Block/WS pipe line/19 /T-54 Dtd. 30/103/2020	M/S CGS Constction	Rs.1,58,66,784.79	One Year	15.04.2020	17.07.2021	Work is in progress. The proposal for provisional EOT upto May 2021 will be submitted shortly.
17	PPD/M-I/JNP/Township /19/T-55 dtd.03/12/19	Providing & fixing signage Boards in JNP Township	E-Tender	01.01.2020	Two Bid	21.01.2020	5	1) M/S CBM 2) SNI Infra.3) Sukura Sign Pvt. Ltd	2 Nos. M/s Subhash enterprises M/s kankdhara enterprises	L1	PPD/M-I/JNP/Township /19/T55/866/ dt.04/08/2020	M/s Sukura sign Pvt. Ltd.	1,82,39,653/-	12 Months	19.08.2020	19.08.2021	Work is Substantially completed
18	PPD/M-I/R-70334/Nallah-2019/T-58 dt.9/12/2019	Excavation of Nallahs along the periphery of nearby villages of Ports - Viz Jaskhar,Karal-Sonari-Sawarkhar in JN Port area	E-Tender	12-10-2019	Two Bid	31/12/2019	6	1) PP Kharpatil 2) Manoj Infracon Pvt. LTd. 3) Thakur Infrastructure Pvt. Ltd 4) D. B. Infratech 5) R.K.Patil	D.B Infratech	L1	PPD/M-I/R-70334/Nallah-2019/T-58 dt.17/2/2020	R.K.Patil	7,60,64,218.74	1 Year	04.03.2020	30.11.2021	Work is in progress, period provisionally ext. up to Nov. 2021
19	PPD/M/Maint./T-124/2019, dtd. 30.12.2019	Day to day Civil Maintenance work of Port Township for the year 2019-20	E-Tender	01.01.2020	Two bid	15.01.2020	6	i) M/s. C.G. S. Construction ii) M/s. M.S. Jadhav iii) M/s Roy Infra and Developers	i) M/s. Diwa Civil Contractor Private Limited ii) M/s. Shreyash iii) M/s Workcruiters Pvt. Ltd.	L1	PPD/M/Maint./T-124/2019/431, dtd. 20.03.2020	M/s. M.S. jadhav	17483168.86	31.03.2021	01.04.2020	31.3.2022	work is in progress Extension of time obtained from competent authority up to 31.3.2022

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF Aug - 2021

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion	Actual date of start of work	Actual date of completion	Reason for delay if any
20	PPD/AM/Sewer line/19/T-06 dt. 22/01/2020	Laying HDPE Pipe sewer line from SPS -II to SPS III	E-Tender	3.4.2021	Two bid	4.5.2021	15	(i) M/s. Manoj Infracon Pvt.Ltd. (ii) M/s.Reliance Construction (iii) M/s.K.B. Infrastructure Pvt.Ltd. (iv) M/s. Singo Engineering India Private Limited (v) M/s.Parashuram R (vi) M/s. Omkar Construction Co. (vii) M/s. M.B.Thakur (viii) M/s. P.C.C Infrastructure Pvt.Ltd. (ix) M/s. S.M.Elemech and Engg.. Pvt. Ltd. (x) M/s. Wandhekar and Company (xi) M/s. R. K.Mishra & Sons (xii) M/s. J. International (xiii) M/s. K.N.Gharat & Co. (xiv) M/s. Pravin Enterprises (xv) M/s. K.E.Infrastructure Pvt.Ltd	(i) M/s. Manoj Infracon Pvt.Ltd. (iii) M/s.K.B. Infrastructure Pvt.Ltd. (iv) M/s. Singo Engineering India Private Limited (vii) M/s. M.B.Thakur (viii) M/s. P.C.C Infrastructure Pvt.Ltd. (x) M/s. Wandhekar and Company (xi) M/s. R. K.Mishra & Sons (xiii) M/s. K.N.Gharat & Co. (xiv) M/s. Pravin Enterprises	L1	PPD/AM/Sewer line/19/T-06 /1197/dated 20.10.2020	M/s. M.B.Thakur	1,90,18,526.60	8 months	---	---	Just awarded
21	PPD/M-I/SEZ/PMC/T-13 dt. 19/02/2020	Appointment of Project Management Consultant for balance infrastructure development works of SEZ Phase -I	E-Tender	21.07.2020	Single bid	03-05-2020	4	i) IR Class construction ii) Tandon Pvt.Ltd iii) Tractedbel iv) WAPCOS Pvt.Ltd	i)Tandon Pvt.Ltd ii) Tractedbel iv) WAPCOS Pvt.Ltd	L1	PPD/M-I/SEZ/PMC/T-13 dt. 27/03/2020	M/s IR class	1,48,50,000/-	1 year (March-2022)	05.4.2020	30.4.2022	Work is progress Services extend for another 12 months
22	PPD/M-I/New Raod/Plan -12028/F-34/T-25 /2020 dt. 21/03/2020	Surfacing/ developing with the Asphaltic Material to the Widening road leading to North Gate Complex	E-Tender	20/04/2020	Two Bid	05-12-2020	5	5 parties 1) M/s. J.M. Mhatre Infra Pvt. Ltd. 2) M/s. Manoj Infracon Pvt. Ltd 3) M/s. P.P. Kharpatil 4) M/s. Thakur Infracproject Pvt.Ltd. 5) M/s. Vishal Construction	5 parties 1) M/s. J.M. Mhatre Infra Pvt. Ltd. 2) M/s. P.P. Kharpatil 3) M/s. Thakur Infracproject Pvt.Ltd. 4) M/s. Vishal Construction	L1	PPD/M-I/New Raod/Plan -12028/F-34/T-25 /2020 /45 dt. 12/01/2021	M/s. Manoj Infracon Pvt.	9,37,31,571.54	6 Months	27/01/2021	29/11/2021	Work is in progress
23	PPD/M-I/TS/Public Bldg.compund wall /T-28 dt. 30/03/2020	Construction of compound wall for public buildings at JN Port Township	E-Tender	21.04.2020	Two Bid	12.05.2020	16	12 Parties 1) M/S. N.G.Bhoir 2) M/s. Sadanand Engineering works 3) M/s. Shreeyash Conmstruction 4) M/s. M.B.Thakur 5) M/s. M.S.Jadhav 6) ABNO Constructions Pvt.Ltd. 7)M/s. Manoj Infracon Private Limited 8) M/s. G-Tech Construction & Fabricators 9) M/s. K.N.Gharat & Co. 10) M.s. S.P.Steel Mertitech Pvt.Ltd 11) M.s. C.G.S Construction 12) Aakar Engineers & Contractor.	4 parties 1) Om Power Systems 2) Daulat Construction 3) Singo Engineeridng India Private limited 4) B.R.Thakur	L-1	PPD/M-I/TS/Public Bldg.compund wall /T-28 /341dt. 23/07/2020	M/s M. S. Jadhav	1,88,25,900.78	8 months	08-07-2020	15.10.2021	Work is in progress

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF Aug - 2021

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion	Actual date of start of work	Actual date of completion	Reason for delay if any
24	PPD/M-I/SEZ/Compound wall/ T-38/2020	Construction of Compound wall and fencing on the balance length of the SEZ boundaries	E-Tender	06-05-2020	Two Bid	25/06/2020	12	11 parties are qualified : i. M/s Kailashpati Construction ii. M/s Manoj Infracon Pvt. Ltd iii. M/s Saikrupa Construction iv. M/s PD Infracorp Pvt. Ltd. v. M/s Omkar Construction Co. vi. M/s Manoj Enterprises vii. M/s K N Gharat & Co. viii. M/s Evercrest Projects Pvt. Ltd. ix. M/s C.G.S. Construction x. M/s Thakur Infra. Projects Pvt. Ltd.	01 Party : 1) M/s Maps industries (I) Pvt. Ltd.	L1	PPD/M-I/SEZ/Compound wall/ T-38/2020/1151 dt.08.10.2020	M/s Thakur Infra. Projects Pvt. Ltd.	4,85,22,930.94	8 months	23.10.2020	23.11.2021	work is in progress
25	PPD/M-I/TS/Removal garbage/T-153/2021, dtd. 08.04.2021	Removal of garbage from open spaces in JN Port Township for the year 2021-22	E-Tender	09.04.2021	Two Bid	19.04.2021	5	1) M/s. Khandoba Prkalpagrashtra Majoor Kamgar Sahakari Society Maryadit, 2) M/s. Om Shiv Prkalpagrashtra Majoor Sahakari Sanstha Maryadit, 3) M/s. Savarkhar Prkalpagrashtra Majoor Sahakari Sanstha Ltd.	1) M/s. Wandhekar and Company, 2) M/s. M.S. Jadhav	L1	PPD/MTS/Removal garbage/T-153/2021/527, dtd. 18.05.2021	M/s. Khandoba Prkalpagrashtra Majoor Kamgar Sahakari Society Maryadit	6182959.16	31.05.2023	01.06.2021	31.05.2023	work is in progress
26	PPD/M-I/TS/Lifting garbage/T-154/2021, dtd. 17.04.2021	Lifting of garbage in and around nearby village of JN Port area.	E-Tender	21.04.2021	Two Bid	11.05.2021	5	1) M/s. Daulat Construction, 2) M/s. Harikrupa Prkalpagrashtra Berojgar Seva Sahakari Society Ltd., 3) M/s. Shanteshwari Nhava Sheva Prkalpapidit Majoor Sahakari Sanstha Ltd.	1) M/s. R.K. Patil, 2) M/s. Mhaiseshwar Mahila Berojgar Sahakari Sanstha Maryadit, Karal	L1	PPD/MTS/Lifting garbage/T-154/2021/477, dtd. 21.06.2021	M/s. Daulat Construction	1,36,53,149.37	30.06.2023	01.07.2021	30.06.2023	work is in progress
27	PPD/M-I/SEZ/Fire st.bldg/ T-39/2020	Construction of fire station building at JNPT SEZ	E-Tender	06-03-2020	Two Bid	24/06/2020	10	09 parties are qualified: i) M/s Omkar Construction Co. ii) M/s Manoj Infracon Pvt. Ltd. iii) M/s K N Gharat & Co. iv) M/s Manoj Enterprises. v) M/s Progressive Civil Construction Company Pvt. Ltd. vi) M/s Universal Group. vii) M/s Sadanand Engineering works. viii) M/s Ankita Enterprises ix) M/s Aakar Engineers and Contractors	01 Party : 1) M/s Maps industries (I) Pvt. Ltd.	L1	PPD/M-I/SEZ/Fire st.bldg/ T-39/2020/1135 dt.05.10.2020	M/s Sadanand Engineering Works	2,35,02,120/-	12 Months	20.10.2020	15.02.2022	work is in progress

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF Aug - 2021

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion	Actual date of start of work	Actual date of completion	Reason for delay if any
28	PPD/M-I/Admin Building/T-44/2020 dated 19.06.2020	Upgradation and Renovation of Administration Building at JNPT	E-Tender	22.06.2020	Two Bid	28.07.2020	13	6 Nos. 1) M/s. Shandar Interior Pvt. Ltd. 2) M/s. Kimiya Engineers Pvt. Ltd 3) M/s. Godrej and Boyce Mfg Co Ltd 4) M/s.Sanghavi Realtors & M/s Seth Construction JV 5) M/s. Dee Vee Projects Ltd 6) M/s. Capacite Engineering Pvt. Ltd	1) M/s. DHIPL Projects Pvt Ltd and M/s. Progressive Civil Construction (Co.) Pvt Ltd Joint Venture 2) M/s. Creative Constructions 3) M/s.Unique Engineers Pvt Ltd 4) M/s Srishti Enterprises Srishti Construction JV 5) M/s. S.S. Construction 6) M/s SKM Ramdin Ultratech Pvt. Ltd. JV M/S KINJAL CIVIL CON LLP 7) M/s. Maps Industries India Pvt Ltd	L1	PPD/M-I/Admin Building/T-44/2020/1125 dt. 01.10.2020	M/s. Shandar Interior Pvt. Ltd.	Rs. 36,17,62,178.14	30.04.2022	14.10.2020	30.04.2022	work is in progress.
29	PPD/ADMN/PMC /T-45 /2020 dated 22/06/2020	PMC Services for renovation & upgradation of Administration Building of JNPT	E-Tender		Two Bid	04.08.2020	15	1) M/s Architechno Consultants (INDIA) Pvt.Ltd. 2) M/s.RASS Projects Consultants Pvt. Ltd. 3) M/s. Structwel Designers & Consultants Pvt. Ltd. 4) M/s. Collage Designs Pvt. Ltd. 5) M/s. Tractebel Engineering Private Limited 6) M/s. Tondon Urban Solutions Pvt. Ltd. 7) M/s. BLG Construction Services P Limited 8) M/s. Wapcos Limited 9) M/s. Voyants Solutions Private Limited 10) M/s. Rudrabhishek Enterprises Ltd. (REPL) 11) M/s. SGS India	1) M/s Doshi Consultants Pvt Ltd. 2) M/s. Jones Lang Lasalle Property Consultants (India) Pvt Limited 3) M/s. AMs Project Consultants	L1	PPD/ADMN/PMC /T-45 /2020/1300 dt.24.11.2020	M/s. Voyants Solutions Private Limited	Rs. 114,00,000/-	18 Months	15.12.2020	15.06.2022	Work is in progress
30	PPD/M-I/Compound Wall/SWM/2020/T-46/1132 Date 05.10.2020	Providing and fixing compound wall and miscellaneous Civil works at solid waste management plant in JN Port	E-Tender	24.06.2020	Two Bid	14.07.2020	17	1. M/s. Panwar Construction Company 2. M/s. E-VERVE DESIGN 3. M/s. Aakar Infra Engineers PVT Ltd. 4. M/s. CGS Construction 5. M/s. Sadanand Engineering	1. M/s. Panwar Construction Company 2. M/s. Maps Industries India Pvt. Ltd. 3. M/s. S. D. Gharat 4. M/s. Madhavkumar Construction	Yes	PPD/M-I/Compound Wall/SWM/2020/1132 Date-05.10.2020	M/s. P D Infraproject Private Limited.	Rs.67,51,107.30	6 Months	17.11.2020		Work is completed

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF Aug - 2021

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion	Actual date of start of work	Actual date of completion	Reason for delay if any	
31	PPD/M-II/BPCL Jetty/T-47/2020	Structural repair to BPCL jetty at JN Port.	E-Tender	02.07.2020	Two Bid		9	04 parties are qualified i) M/s. Ferro Concrete Const.ii) M/s. Kargwal Construction Pvt. Ltd. Iii) M/s. Sanjay Construction Co. iv) M/s. Sarjan Construction Pvt. Ltd.	05 parties are no qualified i) M/s. Mahendra Realtors and Infrastructure Pvt. Ltd. Ii) Rachcon Infrastruaction Pvt. Ltd. Iii) S& P Infrastructure Developers Private Limited. Iv) M/s. Sanjay Construction v) M/s. SMC Infrastructure Pvt. Ltd.	L1	JNP/PPD/M-II/BPCL Jetty /T-47/2021/06,DT 01.01.2021	M/s. Kargwal Construction Pvt. Ltd.	16,90,11,671.46	(15 Months)	15.03.2022	15.05.2022	Work is in progress	
32	PPD/M-I/Landing Jetty/Rehab/ T-49 dt.3.07.2020	Rehabilitation and Strengthening of Existing landing Jetty at JN Port	E-Tender	12.08.2021	Two Bid	31.08.2021			---	---	---	---	---	---	---	---	---	Re-tender
33	PPD/Dry Port/Wardha/ 2020/T-53 dt.03.08.2020	Development of Dry Port at Wardha - Construction strengthning of Pandhan Road passing outside the Dry Port area	E-Tender	05.08.2020	Two bid	02.09.2020	17	1. Aakar Infra Engineers Pvt. Ltd. 2. Aashirwad Construction 3. Abhi Engineering Corp. Pv.t Ltd. 4. Altaf Ahmed 5. B.R. Thakur 6. Govinda Constructions 7. K.K. Constructions 8. Mapari Infraprojects 9. Piyush Enterprises 10. Progressive Engineering Company 11. R.V. Ghadia 12. Saikrupa Construction 13. B.G. Bhaskare 14. Supekar Associates	1. Anil Construction 2. P.M.Chafle 3. Singo Engineering India Pvt. Ltd	L1	PPD/M-I/Dry Port Wardha/T-53/2020 Dated 03.08.2020	M/s. Supekar Associates	13644449.52	31.12.2021 (4 months excluding monsoon & mobilization)	-	-	Start of work delayed due to lockdown.	

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF Aug - 2021

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion	Actual date of start of work	Actual date of completion	Reason for delay if any
34	PPD/Shiv Smarak/2020/T-59/DT.28.08.2020	Total facility management services for shiv samarth smarak at JNPT	E-Tender (Recall)	22.02.2021	Two Bid	04.03.2021	6	1. BVG India Ltd. 2. Oriental Integrated Facility Management Pvt Ltd.	1. M/s Creative Business Associates 2. M/s Ghibellines Security Solutions Ltd. 3. M/s Nimbus Harbor Facilities Management Private Ltd. 4. M/s Saksham Samrudhi Enterprises Priavte Ltd	L1	JNPT/PPD/Shiv-Samarth Smarak/T-59(R)/2021 dtd. 22.02.2021	M/s. BVG India Ltd.	18478281	1 year (March 2022)	01.05.2021	30.04.2022	Work is progresss
35	PPD /M-II/AC ROOT/T-61/2020 DT.07.09.2020	Replacement of AC roofing sheets of various sheds and gate complexes at JNPT	E-Tender	01.09.2020	Two Bid	30.09.2020	23	1) M/s. Aadi Structural And Engineers Pvt. Ltd. 2) M/s. ADITYA PROFILES PVT. LTD. 3) M/s. Manoj Infracon Pvt. Ltd. 4) PIYUSH ENTERPRISES 5)M/s. Ratnashree Construction Company 6) M/s. SAHYOG INDUSTRIES.	1) M/s. A.K. FABRICATORS 2) M/s. BDS PROJECTS 3) M/s. Bharat Spun Pipe And Construction Company. 4) M/S. CACTUS PROFILES PVT. MLTD. 5) M/s. D.S. MADNAE ENGINEERS AND CONTRACTORS. 6)M/S. EVERCREST PROJECTS PVT. LTD. 7) M/S. G-TECH CONSTRUCTION & FABRICATIORS. 8) M/S. MaX Roofing Systmes Pvt. Ltd. 9) M/s. M.R. Construction 10) M/s. Sadanand Engineering Works. 11) M/s. Port Engineers Construction Pvt. Ltd. 12) M/s. OMKAR CONSTRUCTION CO. 13) M/S. OM POWER SYSTEMS. 14) M/S. SINGO ENGINEERING	--	--	--	--	--	--	--	Tender discharged and fresh tender is being invited.

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF Aug - 2021

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion	Actual date of start of work	Actual date of completion	Reason for delay if any
36	PPD/M-II/Road Maint/T-69/2020/DT. 17.11.2020	Providing and laying precast concrete barricads from Y-Junction to central gate at JN Port	E-Tender	19.11.2020	Two Bid	10.12.2020	18	1. M/s. Aakar Infra Engineers Pvt. Ltd. 2. M/s. Anil Construction. 3.M/s. G Tech Construction & fabricators. 4. M/s. J M Mhatre Infra Pvt. Ltd. 5. M/s. K N Gharat & Co. 6. M/s. Madhavkumar Construction. 7. M/s. Blue star Construction Co. 8. M/s. M. B. Thakur 9. M/s. OM POWER SYSTEMS 10. M/s. Ratnashree Construction Company. 11. M/s. RELIANCE CONSTRUCTION. 12. M/s. Shivam Developers. 13.M/s. SINGO ENGINEERING INDIA PRIVATE LIMITE	M/s. Sneh Precast Products	L1	--	--	--	--	--	--	Technical Evaluation is in progress
37	PPD/Plan/12040/CTRW/2017/ T-55/381/DT. 25.11.2016	Widening and Existing Container Road towards East side of Y-Junction to North Gate Complex in JN Port.	E-tender	23.03.2016	Two Bid	05.01.2017	4	i)M/s Thakur /Mhatre (jv) ii) M/sP.P.Kharpatil construction pvt. Ltd. iii) M/sPrakash -ME JV IV) M/s Ajwani Infrastricture pvt. Ltd.	i)M/sKharpatil construction pvt. Ltd. ii) M/sPrakash -ME JV iii) M/s Ajwani Infrastricture pvt. Ltd.	L1	PPD/Plan/12040/CTRW/2017/ T-55/381/ DT. 01.03.2017	M/s Thakur /Mhatre (jv)	98,24,99,250/-	18 Months	21.04.2021	21.02.2023	deley due to environmental clearance for removal of mangrove Work is in progress
38	PPD /M-II /AMC Fender/T-67/ DT. 03.11.2020	Annual maintenance of fendering system in JNPCT	E-tender	5.11.2020	Two Bid	25.11.2020	3	i) M/s CGS Construction ii) M/s Enterprising Enterpriser iii) M/s Retneshree Const. Company	i) M/s CGS Construction ii) M/s Retneshree Const. Company	L1	PPD /M-II /AMC Fender/2021/16 T-67/ DT. 22.04.2021	M/s Enterprising Enterpriser	40,76,990/-	12 Months	---	---	work is just awarded

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF Aug - 2021

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion	Actual date of start of work	Actual date of completion	Reason for delay if any	
39	PPD/M-I/Dry Port Jalna/T-41/2020	Construction of Approach Road and Area Levelling works for Development of Dry Port at Jalna	E-Tender	09.06.2020	Two Bid	14.07.2020	31	1. Aakar Constructions Pvt Ltd 2. Ajaydeep Infracon Pvt. Ltd 3. Ajwani Infrastructure Pvt. Ltd 4. Balajee Infratech & Constructions Pvt Ltd 5. D P Jagtap and Co 6. GNI Infrastructure Pvt. Ltd 7. Govardhani Construction Co. 8. Jai Sai Constructions Pvt. Ltd. 9. JCC Infraprojects Pvt. Ltd. 10. Kanwar Enterprises Pvt Ltd 11. Manoj Enterprises 12. Manoj Infracon Pvt. Ltd 13. Mapari Infraprojects 14. Mehra and Company 15. Progressive Civil Construction Co. (P) Ltd - PCC Infrastructure Ltd. JV 16. Rudra Earthmovers 17. S.K. Yewale and Co 18. Sahyadri	1. A S Sonje Associates 2. Maps Industries India Ltd. 3. RK Patil - VS Patil JV 4. Raj Construction Company 5. SA Swant Constructions Pvt. Ltd. 6. Gopal Enterprises - SKM Ramdin Ultratech Pvt Ltd JV 7. Valecha Engineering Ltd - Sambhaji Patil Engineers JV	L1	JNPT/PPD/Dry Port Jalna/T-41/2021/18 dtd. 06.01.2021	Mapari Infraprojects	18,76,62,190.47	21.02.2022	05.03.2021	21.02.2022	work is in progress	
40	JNP/PPD/EPC/Concrete Roads/T-08/2021/	Up Gradation of Roads and Drainage system outside Custom bound area in J N Port, Navi Mumbai on EPC Mode	E-Tender	18.02.2021	Two Bid	15.04.2021	31	---	---	---	---	---	---	---	---	---	---	Subject proposal put up for board's approval for award of work to L1 bidder
41	PPD/M-II/Bldg. Maint/T-19/2021 dated. 26.04.2021	Painting and repairs to APEC guest house at J N Port.	E-Tender	28.04.2021	Two Bid	27.05.2021	22	1) M/s. CGS Construction 2) M/s. Creative Construction 3) M/s. Monaarc Corporation Pvt. Ltd. 4) M/s. Sadanand Engineering works 5) M/s. Spark Civil Infraprojects 6) M/s. OM POWER SYSTEMS 7) M/s. PIYUSH ENTERPRISES 8) M/s. Ratnashree construction company 9) M/s. SETH CONSTRUCTION 10) M/s. Shivam Developers 11) M/s. Technocrats construction Co. 12) M/s. Daulat Construction.	1) M/s. Aakruti Construction 2) M/s. D B Infratech 3) M/s. Mahendra Realtors and Infrastructure Pvt. Ltd. 4) M/s. Example Interior Designs 5) M/s. R. P. Construction 6) M/s. Shiv Langeshwer Enterprises 7) M/s. G. R. Bhagat 8) M/s. Thakur Construction 9) M/s. G-tech Construction & Fabricators 10) M/s. Panwar Construction Company	L1	---	---	---	---	---	---	---	Evaluation in progress

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF Aug - 2021

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion	Actual date of start of work	Actual date of completion	Reason for delay if any
42	PPD/DM/Maint/T-27/2021 dated. 06.05.2021	Civil Maintenance work for Buildings outside custom bound such as a Guest house, Training center & PUB at J N Port. (2021-22).	E-Tender	10.05.2021	Two Bid	07.06.2021	17	1) M/s. Anil Construction 2) M/s. CGS Construction 3) M/s. Creative Construction 4) M/S. EXAMPLE INTERIOR DESIGNS 5) M/s. M S Jadhav 6) M/s. Madhvkumar Construction 7) M/s. Shiv Langeshwar Entreprises 8) M/s. ORIENTAL INTEGRATED FACILITY MANAGEMENT PVT. LTD. 9) M/s. PIYUSH ENTERPRISES 10) M/s. Prime Projects 11) M/s. Seth Infra and Housing Development Co LLP 12) M/S. SHIVAM DEVELOPERS 13) M/s. Thakur Construction	1) M/s. D K Construction 2) M/s. Reddy Construction 3) M/s. Reliance Construction 4) M/s. R. N. Thakur	L1	---	---	---	---	---	---	Evaluation in progress
43	JNP/PPD/M-I/MJP/Relocation Karal/2021/T-32 dt.16.06.2021	Shifting / Relocation of existing (500mm dia-MS) JNPT water pipe line in JN Port area	E-Tender	18.06.2021	Two Bid	28.06.2021	7	(i) M/s. Govardhani Constructions Co. (ii) M/s. Kyros EngineSolutions Pvt.Ltd. (iii) M/s. Piyush Enterprises (iv) M/s. V.B.Engineers (v) M/s. Aakar Engineers and Contractors (vi) M/s. R.K.Patil (vii) M/s. Sukhamani Construction Pvt. Ltd.	(ii) M/s. Kyros EngineSolutions Pvt.Ltd. (iii) M/s. Piyush Enterprises (iv) M/s. V.B.Engineers (v) M/s. Aakar Engineers and Contractors	L1	JNP/PPD/M-I/MJP/Relocation Karal/2021/T-32/631 dated 6.8.2021	M/s. R.K.Patil	1,00,77,428.45	45 Days	---	---	Just awarded
44	PPD/M-I/WS/Water Pipeline/T-33/2021 dated 76.06.2021	Providing and laying GI Pipeline for container Gate Toilet.	E-Tender	22.06.2021	Two Bid	29.06.2021	8	(i) M/s. R.P.Construction (ii) M/s.Madhvkumar Construction (iii) M/s.Piyush Enterprises (iv) M/s. D.K.Construction (v) M/s. Rajesh K. Vidhate	---	---	---	---	---	---	---	---	Technical bid open
45	PPD/Mgr-II/CT Canteen Renovation /T-31 dt 09.07.2019.	Renovation of Canteen and shift in charge Office building inside Custom Bound area at JN Port	E-Tender	08-06-2019	Two Bid	16/08/2019	3	03 Nos. : 1) M/s. Arch Sunil Infra Project Pvt. Ltd. 2) M/s. Avtar Interior Pvt. Ltd. 3) M/s. Seth Construction.	03 Nos. : 1) M/s. Arch Sunil Infra Project Pvt. Ltd. 2) M/s. Avtar Interior Pvt. Ltd. 3) M/s. Seth Construction.	Awarde d to L1	PPD/Mgr-II/CT Canteen Renovation /2019/1347 , dt. 24/10/2019.	M/s. Seth Construction	3,00,00,009.01	09 Months (Excluding mobilization period of 15 days)	15.02.2020	EOT granted upto 31st July ,2021.	Appointment of Architect Design & approval of drawing took initial time further work delayed due to covid 19. Work completed.
46	PPD/M-II/Gravel Yard canc/T-03 dt. 07/01/2020	Construction of Concrete road in Gravel Yard at JN Port	E-Tender	01-07-2020	Two bid	30/01/2020	10	i) Manoj Infracon Pvt.Ltd. ii) M/s. ARCOMA iii) M/s P.P. Kharpatil iv) M/s Aakar Infra Engineers Pvt. Ltd. V) M/s. Piyush Enterprises vi) K.N.Ghorat viii) M/s	---	Awarde d to L1	PPD/M-II/Gravel Yard canc/T-03 dt. 20/06/2020	M/s Blue Star Construction Co.	4,20,48,022/-	9 Months (Excluding monsoon period) 30.10.2021	20.06.2020	30.10.2021	work is in progress

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF Aug - 2021

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion	Actual date of start of work	Actual date of completion	Reason for delay if any
47	PPD/M-II/Emergency Fender Repair/T-18/2020, dt. 05/03/2020	Structural Repair Fender block at Ballard No. 5 and fixing New fender Assemble at Ballard No. 5,8, 14and 21	E-Tender	09-03-2020	Two bid system	12.05.2020	4	i.) M/s. SINGO ENGINEERING INDIA PRIVATE LIMITED.ii) M/s. Enterprising Enterprise iii.) M/s. BRAHANS POLYMERS PVT. LTD iv.) M/s. Rachcon Infraprojects Private Limited.	i. M/s. SINGO ENGINEERING INDIA PRIVATE LIMITED.	Awarde d to L1	PPD/M-II/Emergency Fender Repair/2020/848, dt. 29/07/2020	M/s. Enterprising Enterprise	1,08,55,836.00	13.12.2020 (04 Months)	13.08.2020	23.08.2021	Contract Extended up to 30.06.2021for additional work entrusted. Work completed proposal being put up for approval please of EOT.
48	PPD/M-II/R&Y Maint/T-34/2020 dated 20.05.2020	Annual Maintenance of road and yards inside JN Port Custom bound area (2020-21	E Tender	01.06.2020	Two Bid	20.06.2020	6	1) M/s Aakar Infra Engineers Pvt. Ltd. 2) M/s K.N. Gharat & Co. 3) Blue Star Construction. 4) M/s M.B. Thakur 5) M/s V.P. Infratech 6) M/s V.S. Patil.	NA	Awarde d to L1	JNP/PPD/M-I/R&Y Maint./T-34/2020/962 dt. 28/08/2020	M/s V.P. Infratech.	Rs. 1,10,46,793.36	(12 Months)	11.09.2021	10.09.2022	work is in progress.
49	PPD/M-II/Building Maint/T-37 dated 26.5.2020	Annual Civil Maintenance work of Port Building inside Custom bound area	E Tender	1.06.2020	Two Bid	20.06.2020	7	M/s. Aakar Engineers and Contractors ii) M/s. CGS Construction iii) M/s. G- Tech Construction & Fabricators iv) m/s. Sadanand Engineering Works	M/s. Aakar Engineers and Contractors ii) M/s. CGS Construction iii) M/s. G- Tech Construction & Fabricators	Awarde d to L1	PPD/M-II/Building Maint/T-37 dated 27.08.2020	M/s. Sadanand Engineering Works	1,39,55,325.39	12 Months	11.09.2020	10.09.2021	AMC Contract . Work is in progress
50	PPD/M-II/BPCL Jetty/T-47/2020 dt 26.06.2020.	Structural repairs to BPCL Jetty at JN Port	E-Tender	02.07.2020	Two Bid		9	04 parties are qualified i) M/s. Ferro Concrete Const. (India) Pvt. Ltd. ii) M/s. Kargwal Construction Pvt. Ltd. iii) M/s. Sanjay Construction Company, iv) M/s. Sarjan Construction Pvt. Ltd.	05 Parties are no. qualified. i) M/s. Mahendra Realtors and Infrastructure Pvt. LTD.II)Rachcon Infraprojects Pvt. Ltd. Iii) M/s. S.& P Infrastructure Developers Private Limitd. Iv) M/s. Sanjay Construction v) M/s. SMC Infrastructure Pvt.Ltd.	Awarde d to L1	JNP/PPD/M-II/BPCL Jetty/T-47/2021/06, Dt. 01/01/2021	M/s. Kargwal Construction Pvt. Ltd.	16,90,11,671.46	15 Months (15.04.2022)	15.01.2021	15.04.2022	Work is in progress.
51	PPD/M-II/RO-Ro Berth /T-70/2020, dt. 18/11/2020	Berthing facility for ROPAX / RO-RO vessel at Shallow Water Berth in JN Port	E-Tender	23.11.2020	Two Bid	14.12.2020	3	i) M/s. ITD Cementation India Limited ii) M/s. Paresh Construction and Foundations Pvt. Ltd. iii) M/s. Kargwal Construction Pvt. Ltd	NA	Awarde d to L1	JNP/PPD/M-II/RO-Ro Berth /T-70/2021/106, dt 28/01/2021	M/s. Paresh Construction Co.	33,15,30,240.00	28.02.2022 (08 Months) (Mobilisation period 30 days) excluding monsoon. EOT granted upto 31.03.2022	09.3.2021	Feb.2022	Work is in progress

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF Aug - 2021

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion	Actual date of start of work	Actual date of completion	Reason for delay if any
52	PPD/M-II/M&EE/Common Room/T-21/2020, dt. 13.03.2020	Construction of New common Room, Renovation of office block, Repair to outside Toilet Block at M&EE Auto - Garage Shed and Extension of RFI shed Near TT Maintenance Office.	E-Tender	19.03.2020	Two Bid	23.04.2020	8	i) M/s. Shivam Developers ii) M/s. Sadanand Engineering Works. iii) CGS Construction, iv) M/s. A.P. Interior, v) M/s. Shreeyash Construction vi) M/s. Singo Engineering India Pvt. Ltd. vii) M/s. A.N. Mhatre viii) M/s. CIS Electrical Pvt. Ltd.	1) M/a. A.P. interior ii) M/s. Shreeyash Construction, iii) M/s. Singo Engineering India Pvt. Ltd., iv) M/s. A.N. Mhatre v) M/s. CIS Electrical Pvt. Ltd.	Awarded to L1	JNP/PPD/M-II/M&EE/Common Room/T-21/2020/963, dt. 28/08/2020	M/s. Sadanand Engineering Works.	80,00,000.00	12.05.2021 (08 Months)	12.9.2020	NYA	Provisional EOT granted upto 31/10/2021. Work is in progress.
53	PPD/M-II/Crane rail/T-56/2020/DT.14.08.2020	Repairs leveling and strengthening of crane rail base and provide new rail fitting of RMQC's on main container berth at JNPCT	E-Tender	18.08.2020	Two Bid	14.9.2020	4	1) M/s. DWG -SANVI INFRACO	1) M/s. Bharat Spun Pipe and Construction Co. 2) M/s. Eence Rail Engineerings and Fabricator Pvt. Ltd. 3) M/s. BEMO MMP Rails JV.	Awarded to L1	JNP/PPD/M-II/Crane Rail/T-56/2021/368, 06/05/2021	M/s. DWG-SANVI INFRACO (JV)	12,88,13,006.00	04 Months (Excluding 60 days of mobilisation period) 07.11.2021	07.07.2021	07.11.2021	Work is in progress
54	PPD/M-I/Inside Port Horti./T-74(R) DT.29.12.2020	Maintenance of Arboriculture/Horticulture works inside Custom Bound area of JN Port (2020-21)	E-tender	01.02.2021	Two Bid	22.02.2021 and extended up to 02.03.2021	05 Nos.	1) M/s. Harikrupa Prakalpgrasta Berojgar Seva Sahakari Sanstha Society Limited. 2) M/s. OM Shiv Prakalpgrastha Majoor Sahakari Sanstha 3) M/s. Jagruti Mazdoor Kamgar Sahakari Sanstha Ltd. 4) Savarkhar Prakalp Grasta Majoor Sahakari Sanstha Ltd.	1) M/s. Sheva Port Yuva Sanghatana	Awarded to L1	JNP/PPD/Mgr-II/Inside Port Hort./t-74 (R)/2021/24, dt. 11/05/2021	M/s. Savarkhar Prakalp Grasta Majoor Sahakari Sanstha Ltd.	1,34,70,639.41	12 Months - 31.05.2022	01.06.2021	31.05.2022	Work is in progress.
55	PPD/M-II/AC/Sheet Maint/T-22/2021, dt. 03/05/2021	Maintenance of A.C. Sheet roofing for arresting w	E-tender	04.05.2021	Single Bid	13.05.2021	03 Nos.	i) M/s. Madhavkumar Construction ii) M/s. Anil Construction. iii) M/s. Shiv Langeshwar Enterprises	----	Awarded to L1	PPD/M-II/AC Sheet Maint/T-22/2021/42, dt. 08.06.2021	M/s. Madhavkumar Construction	18,43,419.60	04 Months	16.06.2021	16.10.2021	Work is in progress .
56	PPD/M-II/SS-Anchor/T-17/2021/45, dt. 15.06.2021	Supply , fabrication and fixing of stainless steel in down brackets and storm Anchor pin for RMQCs and RMGCs in JNPT.	E-tender	12.04.2021	Two Bid	26.04.2021	05 Nos.	i) M/s. Enterprising Enterprise LLP, ii) M/s. KYROS Engine Solutions Private Limited , iii) M/s. Sadanand Engineering work.	i) M/s. Madhavkumar Construction, ii) M/s. OM Power Systems.	Awarded to L1	JNP/PPD/M-II/SS -Anchoe/T-17/2021/45, dt. 15.06.2021	M/s. KYROS Engine Solutions Pvt. Ltd.	17,74,600.00	04 Months	16.06.2021	22.10.2021	Work is in progress.
57	JNP/PPD/M-II/Fender Fixture/T-07/2021, dt. 12.02.2021	Supply and Installation of Rubber fender and Fixtures at SWB in JN Port.	E-Tender	04.03.2021	Two Bid	25.03.2021	03 Nos.	i) M/s. Brahans Polymers Pvt. Ltd. ii) M/s. Enterprising Enterprise LLP	i) M/s. Ratnashree Construction Company	Awarded to L1	PPD/M-II/Fender& Fixture/T-07/2021/53, dt. 30/06/2021	M/s. Brahans Polymers Pvt. Ltd.	1,93,91,895.00	15.01.2022	15.07.2021	15.01.2022	Work is in progress.