SR.No.	Tender No.	Item/Nature of work	Tender	Date of publication of NIT	(Single/Tw	Last date or receipt or Tender	f Nos. f Tender received	Nos. & Names of parties qualified after Technical Evalution	Nos. & Names of parties not qualified after Technical Evalution	Whether contract awarded to lowest tendererev aluted L1	Contract No. & Date		Value of Contract (in Rs.)		Actual date of start of work		f Reason f delay any
1	PPD/M- l/Fly Over Y Jn./Plan- 12037/T- 65/2017 dated 16.01.20 17.	Construction of fly over at Y junction near Port Users Building in JN Port.	E- Tender	19.01.2017	Two bid system	24.02.2017	4	i. M/s. RKEC Projects Ltd. ii. M/s. J M Mhatre Infra Pvt Ltd, iii M/s. Ferro Concrete Construction (I) Pvt. Ltd	M/s. T & T Infra Pvt Ltd.	Yes	PPD/M- I/Fly Over Y Jn./Plan- 12037/T- 65/2017 31st March 2017	M/s. Ferro Concrete Construct ion (I) Pvt. Ltd	Rs. 82,95,90,919/	14.10.2019	15.04.2017	completed	complet d
2	PPD/M- I/Plan- 12037/P MCROB NGC/T- 11/ 2017 dated 23.06.20 17.	Project Management Consultancy Services for Construction of Fly Over near to North gate Complex on Container Road in JN Port.".	MORTH shortliste d agencies		Single Cover system	29.07.2017	3	i.M/s. Highway Engineering Consultant ii. M/s. Composites Combine Technocrats Pvt.Ltd.	N.A	Yes	PPD/M- I/Plan- 12037/P MCROB NGC/T- 11/ 2017 /1299 04th Sept 2017	M/s. Composit es Combine Technocr ats Pvt.Ltd.	Rs.2,75,58,900/-	32 MONTH	18.10.2017	completed	complet d
1	PPD/Pla n-12037 /ROBNG C/2016/T- 62 dt. 21.12.20 16.	Construction of fly over near to North gate complex on container road in JN Port.	E- Tender	27.12.2016	Two bid system	02.02.2017	4	iii. M/s. Creation Engineers Pvt. Ltd. i. M/s. J M Mhatre Infra Pvt Ltd, ii M/s. JMC Projects India Ltd,	N.A	Yes	PPD/Pla n- 12037/R OBNGC/ 2017/T- 62/ 1st	M/s.J.M. Mhatre Infra Pvt. Ltd.	Rs.127,45,39,869 /-	15.03.2020	16.03.2017	15.03.2020	complet d
								iii. M/s. J Kumar Infraprojects Ltd,			March 2017						

Гender No.	Item/Nature of work	Tender	Date of publication of NIT	(Single/Tw o bid	Last date of receipt of		Nos. & Names of parties qualified after Technical Evalution	Technical	Whether contract awarded to lowest tendererev aluted L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)				Reason fo delay any
							iv. M/s. ITD Cementation India Limited									
PPD /Plan- 10017 Scanner/ 2018/T- 19 dated	Civil works in holding area adjacent to Drive through Container Scanner plot at JNPT.	E- Tender	19.09.2018	Two bid system	04.10.2018	6	Co.	M/s. K.N.Gharat & Co.	Yes	PPD /Plan- 10017 Scanner/ 2019/274 dated	M/s. Blue Star Construct ion Co.	Rs.2,95,67,000/-	07-07-2019	15/3/2019	completed	complete d
15.09.20 18.							,			19.						
							iii. M/s. Manoj Infracon Pvt.Ltd									
							iv. M/s. N.G.Bhoir									
							v. M/s. K.N.Gharat & Co.									
PPD/M- I/IWAI- PMC/T- 09 (R) /2018 DT. 30.05.20 18	FOR CREATION OF PROJECT MANAGEMENT UNIT (PMU) FOR	E- Tender	30.05.2018	Two bid system	30.10.2018	5	i. M/s. EGIS India Consulting Engineers Pvt. Ltd.,	N.A	Yes	PPD/M- I/IWAI- PMC/T- 09 (R) /2019/61 1 DT. 30.05.20 18	GETINS A EUROES TUDIOS	Rs.27,60,000/-	36 Month	07-01-2019	work is in progress	Assigme nt will be forclosed
							ii. M/s. CRISIL Risk and Infrastructure Solutions Limited and M/s. AECOM India Pvt. Ltd (JV)				S.L.,					
S : 1 1	PPD /Plan- 10017 Scanner/ 2018/T- 19 dated 15.09.20 18. PPD/M- I/IWAI- PMC/T- 09 (R) /2018 DT. 30.05.20	PPD/M- I/IWAI- PMC/T- 99 (R) /2018 DT. 30.05.20 18 APPOINTMENT OF CONSULTANCY FIRM FOR CREATION OF PROJECT MANAGEMENT UNIT (PMU) FOR DEVELOPMENT OF NATIONAL WATERWAYS IN MAHARASHTRA AT	PPD Civil works in holding area adjacent to Drive through Container Scanner plot at JNPT. PPD/M-15.09.20 18. PPD/M-17.09 (R) /2018 DT. (PMU) FOR CREATION OF PROJECT MANAGEMENT UNIT (PMU) FOR DEVELOPMENT OF NATIONAL WATERWAYS IN MAHARASHTRA AT	PPD/M-I/IVAI-POINTMENT OF CONSULTANCY FIRM PMC/T-09 (R) /2018 DT. /2018 DEVELOPMENT OF NATIONAL WATERWAYS IN MAHARASHTRA AT	PPD/M-Industry plants of work in holding area adjacent to Drive through Container Scanner plot at JNPT. PPD/M-Industry plot a	PPD //Plan - 10017 Canner plot at JNPT. PPD/M-	PPD/M- Item/Nature of work Inquiry Inq	Item/Nature of work	Item/Nature of work Item/Nature of work	Item/Nature of work Tender Inquiry Item/Nature of work Inquiry Item/Nature of work Inquiry Item/Nature of work Inquiry Inquiry	PPD Civil works in holding Parameter of the modern of	PPD Civil works in holding area adjacent to Drive through Container Scanner plot at JNPT. PPD Canner plot at JNPT. PPD Canner plot at JNPT. PPD Constitution Pvt.Ltd P	PPD	PPD	PPD	PPD Market No. N

SR.No.	Tender No.	Item/Nature of work		Date of publication of NIT	(Single/Tw			Nos. & Names of parties qualified after Technical Evalution	parties not qualified after Technical	awarded to	No. 8 Date	Name of the Contractor	Value of Contract (in Rs.)	Actual date of start of work	completion	Reason for delay if any
								iii. M/s. HOWE Engineering Projects (I) Pvt Ltd. in JV with M/s. KPMG Advisory Services Pvt. Ltd.,								
								iv. M/s. RODIC Consultants Pvt. Ltd (RCPL) JV with M/s. TPF GETINSA EUROESTUDIOS S.L.,								
								v. M/s.TATA Consulting Engineers Ltd and M/s. Pricewaterhouse Coopers Pvt. Ltd.								
6	PPD/M/M aint./T- 75/2015/	Day to day Civil Maintenance work of Port Township for the year 2015-16. (Extension up to January 2019)	E- Tender	10.03.2015	Two bid system	09.04.2015	03 Nos.	03 Nos. i) M/s. C.G.S. Construction ii) M/s. Vishal Civil Engineering Pvt. Ltd. iii) M/s. Mahesh Construction	02 No. i) M/s . Vishal Civil Engineering Pvt. Ltd. li) M/s. Mahesh Construction	Awarded to L-1		M/s. C.G.S. Construct ion	Rs. 1,09,87,225/-	01.08.2015		New awarded last 3 months
	HORTICU	LTURE WORKS														

SR.No.	Tender No.	Item/Nature of work	Tender	publication of NIT	(Single/Tw			Nos. & Names of parties qualified after Technical Evalution	Nos. & Names of parties not qualified after Technical Evalution	Whether contract awarded to lowest tendererev aluted L1	No. & Date	Name of the Contractor	Value of Contract (in Rs.)		Actual date of start of work	Actual date of completion	Reason for delay if any
	PPD/M/T S/Cons/S ec.I&III/T- 114/2019 Dated 03.05.20 19	Conservancy works in Port Township at Sec I&III (Residential & Public Buildings) for the year 2019-20.	E- Tender	06.05.2019	Two bid system	28.05.2019	02 Nos.	02 No. i) M/s .Om Shiv Prakalpagrastha Majoor Sahakari Sanstha Maryadit li) M/s. Prakalpagrastha Majoor Sahakari Society Ltd.									Tender Process for Next Year
2		Conservancy works in Port Township at Sec II (Residential & Public Buildings) for the year 2019-20	E- Tender	25.03.2019	Two bid system	15.04.2019	02 Nos.	02 No. i) M/s .Om Shiv Prakalpagrastha Majoor Sahakari Sanstha Maryadit li) M/s. Prakalpagrastha Majoor Sahakari Society Ltd.									Tender Process for Next Year
3	PPD/M/T S.Garbag e/T- 95/2017	Removal of Garbage from open spaces in JN Port Township area for the year 2017-18 (Extension for six months i.e. from 1 st January, 2019 to 30 th June 2019)	E- Tender	25.04.2017	Two bid system	09.05.2017	02 Nos.	02 Nos. i) M/s. Khandoba Prakalpagrastha Majoor Sahakari Kamgar Sahakari Society Ltd. ii) M/s. Sawark- har Prakalpagrastha Majoor Sahakari Sanstha Ltd.	M/s. Sawark- har Prakalpagrastha Majoor Sahakari Sanstha Ltd.	to L-1	PPD/M/T S.Garbag e/T- 95/2018/ , dtd. 16.11.20 18	M/s. Khandob a Prakalpa grastha Majoor Sahakari Kamgar Sahakari Society Ltd.	11,72,340/-	30.12.2019	01.07.2017	30.10.2020	work is in progress
4	S.	Lifting of garbage from dustbins in JN Port Township area for the year 2017-18 & 2018- 19	E- Tender	05.06.2017	Single Bid	17.06.2017	04 Nos.	03 Nos. i) M/s. Shree Sai Samarth Enterprises ii) M/s. R.K. Patil iii) M/s. Daulat Construction	*	Awarded to L-1	PPD/M/T S. Dustbin/T 100/2017 , dtd. 26.07.20	ion	28,53,408/-	30.06.2020	01.01.2020	30.06.2020	work is in progress
5	PPD/Shiv- Smarak	Architectural Planning, Designing and	E- Tender	24.10.2017	Two bid system	17.11.2017	5	i. M/s. Puranik Builders Pvt. Ltd.	i. JMMIPL - SBD JV	Yes	PPD/Shiv Smarak/	M/s. PCCCPL	28,07,40,147.57 + GST	24.01.2020	24.05.2018	work is completed on	Complete d

SR.No.	Tender No.	Item/Nature of work		Date of publication of NIT			Nos. Tender received	Nos. & Names of parties qualified after Technical Evalution	Nos. & Names of parties not qualified after Technical Evalution		No. 9 Doto	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies		Actual date of completion	Reason for delay if any
	/T- 01(R)/20 17 dtd. 29.09.20 17	Construction for Development of Garden Including Recreational Facilities and Shiv- Samarth Smarak in 12.5% Scheme for PAP's						ii M/s. Kalpana Struct - Con. Pvt. Ltd. iii. M/s. PCCCPL - HIL JV			T- 01(R)/20 17/653 dtd. 09.05.20 18	- HIL JV				23.01.2020	
Work Aw	varded fron	n Jan-2019 to Dec-2019						Pvt. Ltd.									
1	JNPT- SEZ/PSC /T-04 dt. 18.04.20 19	consultats for providing master plannig suppport to the special plannig Authorty (SPA) of JNPT		18/04/2019	Two Bid System	05-08-2019	10	1)M/s MPCON Itd.2) M/s Rodic Consultants Pvt.Ltd. 3) Rudrabhishek Enterprises Ltd.4) M/s Srei infrastructure Finance Ltd. 5) M/s VK:U Urban LLP. 6) M/S DDF Consultants Pvt. Ltd. 7) Design And Planning Counsel Pvt. Ltd. 8) M/s Smec international Ltd. 9) M/s Voyants Solutions PVT. Ltd. 10)The Team 1 Architects P. L.		Bidder	JNPT- SEZ/PSC /T-04 dt. 24/10/20 19	Architect s Pvt Ltd	2,40,00,000/-	15/12/2021	16/12/2019		work is in progress
2	JNPT SEZ /PFA/T05 dt 18.04.20 19	Empanelment of Project facilitation on Agency for providing facilitation support of JNPT special Economic Zone (SEZ)	ONLINE	18/04/2019	Two Bid System	05-06-2019	3	1) Moon SEZ Con. 2) Econamic Law Practice 3) Bizol In. Ltd .	NA	L1	JNPT SEZ /PFA/T05 dt 28.01.20 20	M/s Moon SEZ Con.	84,00,000/-	24 Months	02-05-2020	04-05-2022	work is in progress
3	PPD/M- III/Buildin g Maint./T- 08/2019 dt.25.04. 2019	Civil Maintenance work of Port User Buildings (PUB) 2019-20	E-Tender	30.04.2019	Two bid system	20.05.2019	2	02 1. M/s Anil Construction 2. M/s Shivam Developers	NA	Yes	PPD/M- Il/Buildin g Maint/ T- 08/2019/ 205 dated 20.09.20 19	M/s Anil Construct ion	36,49,690/-	Six months	08-05-2019	02-05-2020	work is in progress

SR.No.	Tender No.	Item/Nature of work		publication of NIT	(Single/Tw			Nos. & Names of parties qualified after Technical Evalution	parties not qualified after Technical	Whether contract awarded to lowest tendererev aluted L1	Contract	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies		Actual date of completion	Reason for delay if any
4	PPD/M/S EZ- Pipeline/ T- 09/2019 dt.02.05. 2019	Providing and Laying pipeline for Watersupply to SEZ at JNPort area	ONLINE	03.05.2019	Two bid system	24.05.2019	4	04 - 1) M/s. Kalpataru Engineers & Contractors Pvt.Ltd. 2) M/s. Sukhmani Construction Pvt.Ltd 3) M/s. R.K.Patil 4) M/s. Hindustan Construction Corporation	NA	YES		M/s Kalpataru Engineer s and Contract ors Pvt Ltd	1,53,97,600/-	31.03.2020	01.10.2019	Work in Progress	N.A.
5	PPD/M- II/Road/T- 10 /2019 dt.08.05/ 2019	Repairs and Resurfacing at villages in Vicinity of JNPort	E- Tender	01-06-2020	Two	27/01/2020	6	M/.s. Arcoma ii) M/s. K.N. Gharat & co. lii) M/s. Mansi Construction iv) P.P. Kharpatil v) Sai Krupa Construction vi) Shreeyash Construction	Arcoma Shreeyash construction	L1	PPD/M- II/Road/T- 10 /2019 dt.14/12/ 2020	M/s. Mansi Construct ion	40,761,115/-				work order issued on 14.05.20 20
6	PPD/M- II/TA/CP PI/T-11 dt.09.05. 2019	Transaction Advisory Survices for Selection of operator for Centralized Park	E-Tender	29.05.2019	single	29.05.2019	7	1) M/S Tandon Urban Solution P.L.2) a'xykno Capital ServicesP.L.3) M/s Resurgent India Ltd.4) M/s Crediable Management & Const. P. L.5) M/s CRISIL Risk and Infrastructure Solution Itd. 6) M/s Jones Lang LaSalle Property Consultants (I) p. I. 7) M/s Feedback Infra (p) Ltd.	1) a'xykno Capital ServicesP.L.2) M/s Resurgent India Ltd.3) M/s Crediable Management & Const. P. L.4) M/s CRISIL Risk and Infrastructure Solution ltd. 5) M/s Jones Lang LaSalle Property Consultants (I) p. I. 6) M/s Feedback Infra (p) Ltd.	L-1	PPD/M- II/TA/CP P/T- 11/19/89 6 DT.15.07 .2019	M/S Tandon Urban Solution P.L	21,96,000/-	29.10.2019	15.07.2019	Work in Progress	N.A.

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	publication of	(Single/Tw		Nos. Tender received	Nos. & Names of parties qualified after Technical Evalution	Nos. & Names of parties not qualified after Technical Evalution	awarded to	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
7	PPD/M- I/PMC Karal Police Station/T- 14 dt.22.05. 2019	Project Management Consultancy Services for construction of Police Station at Karal Phata inJN Port.	e-tender	14.06.2019	single	14.06.2019	4	1)M/s IRCLASS System & Solution P.L2) XPLORER Consultancy Serv. P. L.3) Dredging Solution 4) WAPCOS LTD.			PPD/M- I/PMC Karal_Po lice station/T- 14/2019/ 1203 DT. 19.09.20	M/s IRCLASS system & solution p.l.	Rs.70,00,000/-	42 months	19.09.2019	20.03.2023	Work in Progress
8	PPD/M- II/CER Works/T- 15/2019 dt.23/05/ 2019	Construction of Seawall for Gharapuri Island and Panje village and boat Ianding Jeffy Nhava end under Corporate Environmental Responsibility.	E-Tender	27.05.2019	Two bid system	29.07.2019	2	2NOS 1)M/s Ferro Concrete Construction (India) Pvt. Ltd. 2)RKEC Projects Limited	2 NOS 1)M/s Ferro Concrete Construction (India) Pvt. Ltd. 2)RKEC Projects Limited	Awarded to L1 Bidder		M/s Ferro Concrete Construct ion (India) Pvt. Ltd.	41,00,97,845/-				Work order will be issued after receipt of CRZ clearenc e
9	PPD/M- I/Maint/G antry/Rail /T-16 24.05.20 19	Operational solutions for Rail Head Realignment and RMQC's on JNPT Berth															
9	PPD/M- I/DPL/SU RVEYOR /T- 17/1.06.2 019	Consultancy Services/survey for little and legel search of land in connection with Dighi Port Ltd.	E-Tender	17.06.2019	Two bid system	17.06.2019	2	M/S Walmiki Surveyors & Contractors P. L. 2) M/S Rane Management Consultant P. L.		L1							Tender is cancelled
11	PPD/M- II/Adm.BI dg./T- 18/2019 04.06.20 19	Project Management consultancy services for Renevation of Administration Building,Sheva at JNPT															
9	Road/T-	Annual maintanance of Road out side Custom bound area 2019-20	E-Tender	06-07-2019	two bid	27/06/2019	3	1) M/s Vishal Construction 2)V.S.Patil	1) Shreeyash Cont.	L1	PPD/DM/ Road/T- 19 /2019/dt. 24.09.20 19	Vishal Construct ion	1,88,78,029.05	24 Months	23/10/2019		work is in progress

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	(Single/Tw			Nos. & Names of parties qualified after Technical Evalution	Nos. & Names of parties not qualified after Technical Evalution	Whether contract awarded to lowest tendererev aluted L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
10	PPD/Mgr ./Yard Fencing/ T- 21/Dt.10. 06.2019	Providing & erection chain link fencing to container stack yards inside custom bound area of JNPort	E-Tender	13-06-2019	Two bid system	26-06-2019	3	03 Nos.: 1) M/s. Manoj Infracon Pvt. Ltd. 2) M/s. Shivam Developers. 3) M/s. Sadanand Engineering Works.	NA	Awarded (L1)	PPD/M-II /Yard Fencing/ T- 21/2019/ 356, dt. 25/10/20 19	M/s. Shivam Develope rs	Rs. 83,86,790/-	03 Months	11-01-2019	02-01-2020	Work is in progress
11	PPD/TEF R/CB Area/T- 22 dt.20.08. 2019	Consultancy services for techno-Economic Feasibility report for aptimal utilization of back area of Coastal Berth at JNPT	ONLINE	21/06/2019	Two bid system	31/07/2019	3	1) WAPCOS Ltd. 2) M/s. Voyants solution Pvt. Ltd. 3) M/s Tractebel Eng. Pvt. Ltd	1) WAPCOS Ltd. 2) Ws. Voyants solution Pvt. Ltd. 3) M/s Tractebel Eng. Pvt. Ltd	Awarded to L1 Bidder	PPD/TEF R/CB- Area/T- 22/2019/ Dt.21.06. 2019	WAPCO S Ltd.	52,00,000/-	03-06-2020	09-06-2019	work is in progress	Meeting with JNPT got deleyed
12	PPD/M- I/Outside Port/Hort. /T- 24/2019 dt.27.06. 2019	Maintenance of Arboriculture /Horticulture works outside custom bound area of JNPort 2019-20					3	1) Jagruti Majoor Sahakari Sanstha Ltd 2) Mhaiseshwar Mahila Berojagar Sah. Sanstha 3) Sawarkhar			PPD/M-I/ Outside Port/Hort. I/T-24 /2020/30 6 dt. 26/02/20 20	M/s Jagurti Majoor Sahakari Sanstha Ltd.	1,53,50,504.44	One Year	15/3/2020	15/03/2021	file submited to fin. Dept.
13	PPD/MI TS- Hor./Port I/T- 25/2019/ dt.27.06. 2019	Development/maintena nce of Horticulture /Arboculture works at JN Port -Township at see I &III /2019-20 Part -I	E- Tender	12-06-2019	Two bid system	16/12/2019	2	M/s Creative Business Associates	N. A	Awarded to L1 Bidder	PPD/M/T S.Horti/P ART -I/T- 25 (R) /2020/11 0 Dtd. 21.01.20 20	M/s Creative Business Associat es	2,26,95,297.94	N. A	01.02.2020	31.01.2021	Work is in progress
14	PPD/MIT S- Hor./Port II/T- 26/2019/ dt.27.06. 2019	Development/maintena nce of Horticulture /Arboculture works at JN Port -Township at sec II/2019-20 Part -II	E- Tender	29/06/2019	Two bid system	29/07/2019	2	1) W/s Sawarkhar prakalpgrast Majoor Sahakari Sanshtha Ltd. 2) M/s Sheva Port Yuva Sanghatana	N. A	Awarded to L1 Bidder	PPD/MIT S- Hor./Port II/T- 26/2019/ 1373 dt.31.10. 2019	1) M/s Sawarkh ar prakalpgr ast Majoor Sahakari Sanshtha Ltd.	1,67,59,998.16	31/10/2020	11-01-2019	31.10.2020	Work is in progress

SR.No.	Tender No.	Item/Nature of work		publication of NIT	(Single/Tw		Nos. Tender received	Nos. & Names of parties qualified after Technical Evalution	Nos. & Names of parties not qualified after Technical Evalution	Whether contract awarded to lowest tendererev aluted L1	No. 8 Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
15	PPD/M- l/inside Port/Hort. /T- 27/2019 dt.27.06. 2019	Maintenance of Arboriculture /Horticulture works inside custom bound area of JNPort 2019-20	E- Tender	29/06/2019	Two bid system	29/07/2019	5	i) Shivam Developers ii) New park Sun Garden iii) R.K.Patil iv) Sai Samarth Enterprises v) W.s Reflecation	N. A	Awarded to L1 Bidder	PPD/M-I/ inside Port/Hort. I/T-27 /2019/13 64 dt. 31/10/20 19	M/s. New park Sun Garden	1,14,61,972.63	12 Months	15/11/2019	31/10/2020	Work is in Progress
16	PPD/M- I/Crush Barrier/J etty Road/20 19/T-28 dt.28.06. 2019	Providing and Fixing Metal beam crash Barrier along landing Jetty road in JN Port	E-Tender	01.07.2019	Two bid system	22.07.2019	4	2NOS 1)M/s CGS Construction 2) M/s Advance Geotech & Construction	2NOS 1)M/s CGS Construction 2) M/s Advance Geotech & Construction	Awarded to L1 Bidder	PPD/M-I/Crash Barrier/J etty Road/T- 28/2019/ 1234 dated 15.11.20 19	M/s. Advance Geotech & Construct ion	37,83,330/-		30.11.2019	30.07.2020	Work is in progress
17	PPD/M-I/FCT/IE/ 19/T-30 dtd.02.07 .2019	Selection of Independent engineer for providing engineering Consultancy Services for "Development of fourth Container Terminal at JN Port of Design,Build,finance operate and Transfer (DBFOT) Basis -Phase II"	ONLINE	04.07.2019	Two bid system	20.08.2019	10	04 - 1) LEA Associates South Asia Pvt. Ltd (Lasa), in JV with Stup Consultants Pvt. Ltd (STUP) Mumbai 2) Egis India Consulting Engineers Pvt. Ltd 3) AECOM Asia Company Ltd. (Lead Member) in consortium with M/s. URS Scott Wilson India Pvt Ltd. 4) SMEC International Pty. Ltd. in JV with Jurong Consultant India Pvt. Ltd and Padeco India Pvt. Ltd. in consortium with KITCO Ltd. 2) WAPCOS Ltd. 3) Tractebel Engineering Pvt. Ltd. 4) Hill International Project Management (India) Pvt. Ltd. 5) TPF GETINSA EUROESTUDIOS S.L. in association with TPF Engineering Pvt. Ltd. India 6) ILF Consulting Engineers Austria GmbH in consortium with ILF Consulting Engineers	TPF Engineering Pvt. Ltd. India 6) ILF Consulting Engineers Austria GmbH in consortium with ILF Consulting Engineers (India)	Awarded to L1	PPD/M-I/FCT/IE/ T- 30/2019/ 1604 Dt. 18/12/20 19	M/s. Egis India Consultin g Engineer s Pvt. Ltd.	8,21,06,608/-	6 months	25/12/2019	25/06/2020	Work is in progress

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	publication of	(Single/Tw			Nos. & Names of parties qualified after Technical Evalution	Nos. & Names of parties not qualified after Technical Evalution	Whether contract awarded to lowest tendererev aluted L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
18	PPD/M-II/CT Canteen Renovati on/19/T- 31 dt.09.07. 2019	Renovation of Canteen and shift in charge Office building inside Custom Bound area at JN Port	E-Tender	08-06-2019	Two Bid	16/08/2019	3	03 Nos.: 1) M/s. Arch Sunil Infra Project Pvt. Ltd. 2) M/s. Avtar Interior Pvt. Ltd. 3) M/s. Seth Construction.	03 Nos.: 1) M/s. Arch Sunil Infra Project Pvt. Ltd. 2) M/s. Avtar Interior Pvt. Ltd. 3) M/s. Seth Construction.	Awarded to L1	PPD/Mgr- II/CT Canteen Renovati on /2019/13 47 , dt. 24/10/20 19.	M/s. Seth Construct ion	3,00,00,009.01	09 Months (Excluding mobilization period of 15 days)		24/07/2020	12% work is complete d
19	PPD/Mgr ./Crane Rail/19 T- 32/dt.16. 07.2019	Maintenance of Crane	E-Tender	18-07-2019	Two Bids	07-09-2019	04 Nos	03 Nos. 1) Manoj Infracon Pvt. Ltd., 2) M/s. Sadanand Engineering Works., 3) M/s. V.R. Engineering Construction	01 No. M/s. Om Power System	Awarded to L1	PPD/M- II/AM Turning Pad/T- 32/2019/ 1553, dt. 07/12/20 19	M/s. Manoj Infracon Pvt. Ltd.	58,71,813.73	12 Months	20/12/2019	20/12/2020	Work is in Progress
20	ion/T-	Purchase demolition of RCC stucture at House No. 299 Jaskhar Village, Tal -Uran,Dist - Raigad.	E-tender	07.12.19	Single	23.12.2019				Awarded to L1	JNP/PPD /Dm/Dem olition /2020/55 dt. 2.1.2020	M/s. Hitakshi Enterpris es	8,380/-	21 days		31/01/2020	Work Complted
21	La T- 34/dt.24.	Allotment of land to Maharashtra Metro Rail Corporation Ltd. (MMRC) appointment of Agency for prepation of land acquisition proposal	E-tender	29.08.2019	Two bid system	11.09.2019	2	M/S Dhruv Consultancy Services Limited.2) Qmax Techno Consultant pvt.ltd.								-1	Deferred
22	PPD/M- I/SEZ/19/ T-36 dt.7.08.2 019	Widening of storm water Nallah passing through SEZ area at JNPT	ONLINE	7.08.2019	two bid	29.08.2019	5	04- 1) M/s P.D.Infraproject Pvt. Ltd. 2) M/s Manoj Infracon Pvt. Ltd. 3) M/s Bagaria Infratech Pvt. Ltd. 4) M/s Shreeyash Construction	1 Nos. K.N.Gharat &Co.	YES	PPD/M/S EZ- Nallah/T- 36/2019/ 2020/2 dt. 01/01/20 20	Infraproje ct Pvt.	2,10,24,500/-	6 months	01-01-2020	07-01-2020	Work is in progress

SR.No.	Tender No.	Item/Nature of work	Tender	Date of publication of NIT	(Nos. Tender received	Nos. & Names of parties qualified after Technical Evalution	Nos. & Names of parties not qualified after Technical Evalution	Whether contract awarded to lowest tendererev aluted L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	f Reason for delay if any
23	PPD/M- I/Mango Orchard /19 /786 T-37 dt.16.08. 2019	Maintenance of Mango Orchard on Sheva Hill area of JNPT and Revenue on fruits	mannual	NA	Two Bid	22.08.2019	4	3Nos. 1)M/s Eknath Waman Gharat 2) M/s Kisan G Gharat 3) M/s Laxman K Patil	3Nos. 1)M/s Eknath Waman Gharat 2) M/s Kisan G Gharat 3) M/s Laxman K Patil		PPD/M- I/Mango Orchard/ T- 37/2019/ 1157 dated 10.09.20 19	M/s Eknth Waman Gharat	3,96,484.11				Revenue work
24	JNP/PPD /Road/19 T-38 dt.16/08/ 2019	Appointment of Consultant for preparation of Detailed project report (DDR) for up gradation of Roads and drainage system outside custom bound area at JN Port	ONLINE	16.08.2017	Two Bid	16.09.2019	19	1)M/s MaRS Planning & Engineering Ser.P.L. 2) Amaind Consulting P. L.3) WAPCOS Ltd.4) Composite Combine Technocrafts P.L.5) Mahimtura Consultants P. L.6) Q-Max Techno Consultants P.L.7) Dhruv Consultancy Services Ltd.8) Tandon Urban SolutionP. L.9) IRCLASS Systems and solution P. L.10) AAKAR Abhinav Consulting P.L.11) Choice Consultancy Services P. L.12) Caritas Infra Consulting P. L.13)Fortress Infracon Ltd.14)GPS Technologies P.L.15)Infrastructure Development Consultants (IDC)P.L.16)REAL Strength Infrastrucuture 17) The Nisarga Consultancy18) Velciti Consulting Engg. P. L.19) Pentacle consultants (I) P.L.	1)M/s MaRS Planning & Engineering Ser.P.L. 2) WAPCOS Ltd. 3) Mahimtura Consultants P. L.4) Q-Max Techno Consultants P.L.5) Dhruv Consultancy Services Ltd 6) IRCLASS Systems and solution P. L.7) AAKAR Abhinav Consulting P.L. 8) Choice Consultancy Services P. L. 9) Caritas Infra Consulting P. L.	Yes	JNP/PPD /Road/19 T-38 /2020/03 dt.01/01/ 2020	Ms Q- Max Techno Consulta nts P.L.	27,27,000/-	15.05.2020	05.01.2020	Draft DPR submitted intime	N.A.

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry				Nos. Tender received	Nos. & Names of parties qualified after Technical Evalution	Nos. & Names of parties not qualified after Technical Evalution	contract awarded to	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
25	PPD/M/S hed/19 T- 39 dt.17/08/ 2019	Construction of shed and other facilities for Gate automation in survey point near North gate complex at JN Port	E-Tender	20.08.2019	Two BID	09.09.2019	7	M/s Kailashchandra Dilipkumar Cont. P. L. 2) M/SMonoj Infra. P.L 3)M/s Rantnashree Const. Co.	1) M/s A. V. Contractors & Engineers P. L. 2) M/s Shreeyash Contrction 3)M/S Aakar Engineers Cont.4)M/S ARCOMA		PPD/M/S hed/19 T- 39 dt.17/08/ 2019	M/s. Monoj Infra	4,25,00,000/-	10.01.2021	24.02.2020		Work is in progress
26	PPD/M- I/TEFS/J NPT/T- 40 dt.17/08/ 2019	Techno Economic Feasibility study for incrase in development Span from 20m to 30 m at JNPCT.	Consulta ncy	Short Listed Biders through IPA	Two Bid	26.09.2019	03 Nos.	M/s CRISIL Risk and Infrastructure Solutions Ltd. M/s WAPCOS Limited M/s Voyants Solutions	N.A.	Awardes L1	JNPCT/R ail- span/201 9/1398 dt.06.11. 2019	M/s Crisil Risk and infrastruc ture Solutions Limited	24,50,000/-	21.05.2020	20.11.2019	Work is in progress	Deloyed due to COVID- 19+R71
27	PPD/M- I/Earth Filling/T- 41 /2019 dt.17.08. 2019	Reclamation of Balance back up area of Coastal Berth	E-Tender	09.09.2019	Two Bid	22.10.2019	3	3Nos. 1) M/s RKEC Projects Ltd, N.G.Bhoir & Samudra JV 2) M/s J.M.Mhatre 3) M/s Thakur Infraprojects	3Nos. 1) M/s RKEC Projects Ltd, N.G.Bhoir & Samudra JV 2) M/s J.M.Mhatre 3) M/s Thakur Infraprojects		PPD/M- I/Earth Filling/T- 41/2019/ 1598 dt. 17.12.20 19	M/s. RKEC, N.G.Bhoi r and Saudra JV	34,99,24,500/-	12 Months	17/12/2019	15/05/2021	Work in Progress
28	PPD/M- I/19 T-42 dt.27/08/ 2019	Annual maintenance contract of Water supply network at JN Port (2019-20	E-Tender	26/10/2019	Two Bid	15/11/2019	3	1)M/s D.K. Contruction 2)M/s. C.G.S. Contruction 3) M/s. S.P. Conturction	1)M/s D.K. Contruction 2)M/s. C.G.S. Contruction 3) M/s. S.P. Consturction	Awardes L1	PPD/M- I/WS/T- 42/2019	S.P. Conturcti on	1,26,61,153.52	1 Year	02-01-2020	31/1/2021	work in progress

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	(Single/Tw		Nos. Tender received	Nos. & Names of parties qualified after Technical Evalution	Nos. & Names of parties not qualified after Technical Evalution	Whether contract awarded to lowest tendererev aluted L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
29	PPD/M- I/PUB Road/Pla n/12028/ 19/T-43 dt.05/09/ 2019	Construction of Road behind JNCH-PUB in JN Port	E-Tender	09-09-2019	Two Bid	10-02-2019	6	1) M/sManoj Infracon Pvt. Ltd. 2) M/s.Thakur Infracon Pvt.Ltd. 3) M/s.P. P. Kharpatil Contn. Pvt. Ltd. 4)M/s. Ferro Concrele Const. Pvt.Ltd. 5)M/s. J. M. Mhatre Pvt. Ltd. 6)M/sAjwani infra. Pvt. Ltd.	1) M/sManoj Infracon Pvt. Ltd. 2) M/s.Thakur Infracon Pvt.Ltd. 3) M/s.P. P. Kharpatil Contn. Pvt. Ltd. 4)M/s. Ferro Concrele Const. Pvt.Ltd. 5)M/s. J. M. Mhatre Pvt. Ltd. 6)M/sAjwani infra. Pvt. Ltd.	Awardes L1	PPD/ M- I/PUB Road/ Plan- 12028/t- 43/2019	M/sManoj Infracon P.	17,82,78,150	8 months	29/01/2020	29/09/2020	Work in Progress
30	JNPT/PP D- SEZ/Indu strial Unit/T-45 13.09.20 19	E-Tender cum E- auction for allotment of plots for setting up industrial units at SEZ at JNPT	ONLINE	18/09/2019	Two bid	12-10-2019											E-auction complete d
31	PPD/M-II Toilet/T- 46/2019 dt.18.09. 2019	Renovation work of Sulabh Toilet outside custom bound area in JNPort	E- Tender	18.09.2019	Two Bid	17.10.19	3	1) C.G.S.Contraction 2)Kum. infratech. 3)D.B.infratech		Awardes L1	PPD/M- II/Toilet/T- 46/189 DT- 01.02.20 20	M/S CGS Contrrcti on	Rs.1,99,98,500/-	7.03.2021	22.02.2020	N.A.	Due to covid work was stoped
32	PPD/MII/ Consulta ncy for swimmin g pool amd allied work/T- 47/2019	Consultancy Services for setting up for swimming pool and allied works including upgradation of existing sports facilities at JNPT Township	E- Tender	27.09.2019	Two Bid	19.12.2019(date of submission of tender was extended 3 times)	3	1)M/s CP&DS Aspciates 2)MsNovnirman Development Pvt.ltd.3)M/sVistar Architecht & Planner		Awardes L1	PPD/M- II/TS/Con sultancy sports /T- 47/2020/ 395 dt. 11.03.20 20	M/S CP&DS Associat es	Rs.28,75,000/-	25.09.2020	26.03.2020		Inconvine ance due to COVID -19
33	PPD/M- I/Landsca ping /19 T-48 dt.24.09. 2019	Development of New Landscape and Beautycreation of Port Area (Phase -II Township)	E-Tender	04.11.2019	Two Bid	25.11.2019	6	1)Gardeena Horticulture 2) Agresense Landscape	1)Eurdeena Horticulture 2) Agresense Landscape	Awardes L1	PPD/M- I/Landsca ping /T- 48 /2020/27 7 dt. 20.2.202 0	M/s. Gardeen a Horticultu re	Rs.6,23,80,500/-	04.03.2021	-		Work order issued under mobilizati on

SR.No.		Item/Nature of work	Tender Inquiry	publication of	o bid system			Nos. & Names of parties qualified after Technical Evalution	Nos. & Names of parties not qualified after Technical Evalution	Whether contract awarded to lowest tendererev aluted L1	No. & Date	Contractor	Value of Contract (in Rs.)	completion of supplies	Actual date of start of work	completion	Reason for delay if any
34	SEZ/SEZ Agency/T 49 /2019	support JNPT SEZ as	E-Tender		3 Bids					Awardes L1	JNPT/SE Z/SEZ- Agency/T- 49/2019 dt. 25th OCT. 2019	M/s. Moon Sez Consulta nt Pvt.Ltd.	8,00,000/-	24 months		28/1/2022	Work is in progress
35	PPD/M- I/Plan120 28/RCC culverls/T- 50/dtd.30 /10/2019	road and RCC Box Culverts on other off storm water, around JN Port area	E-Tender	06.11.2019	Two Bid	26.11.2019	6	i.M/sJ.M.Mhatre infra Pvt.Ltd, ii.M/s P.P. Kharpatil iii.M/s Thakur I.P.L. iv.M/s Vishal Constrction v. M/s TEN Constrction vi. M/s Ferro Cpmcrete Const.	Technical evalution under progress	L1	PPD/M- I/Plan120 28/RCC culverls/T- 50/dtd.30 /10/2019	M/s.J.M. Mhatre Infra Pvt. Ltd	21,69,36,850/-	8 months	27/1/2020	27/08/2020	Work in Progress
36	PPD/M- I/Road Sign Board/T- 51 dated 31/10/20 19	Providing and Fixing Road Informatory Sign Boards in JN Port	E-Tender	04.11.2019	Two Bid	25.11.2019	7	SNJ Infratech Pvt. Ltd. CBM Industries Ltd. Sakura Signs Pvt.Ltd.		L1	PPD/M- I/Road Sign Board/T- 51/2020/ 278 dt. 20.02.20 20	M/s. Sakura Signs Pvt.Ltd	Rs. 3,45,59,070/-	04.03.2021			Under mobilizati on
37	PPD/BF C/19/T- 52 Dtd. 29/11/20 19	Selection of an Architectural Construction for Designing of JNPT's Business Facilitation Centre and Office Premises	E-Tender	30.11.2019	Two Bid	30.12.2019											Evalution is in progress.
38	R-II/Road Marking /T-53 /2019	Annual Maintenance of Road lane Marking, Furniture and Painting work inside Custom Bound area at JNPort (2019-20)			Two Bid	23/12/2019	4	M/s. Sakura Sign Pvt.Ltd ii) Subhash Enterprises iii) Shreeyash Con. Iv) Diwa Civil Cons.		Yes	PPD/MG R-II/Road Marking /T-53 /2020/29 9/13/05/2 020	M/s. Sakura Signs Pvt.Ltd	2,33,32,204/-	12 Months	31/05/2020	31/05/2021	Work is just awarded
39	PPD/M-I/Toilet Block/W S pipe line/19 /T- 54 Dtd. 30/11/20 19	Construction of Panje Toilet Block & Laying water supply pipe line of Hanuman Koliwada Panje Village	E-Tender	12-07-2019	Two Bid	27/12/2019	5	1)M/s. C.G.S. Construction 2)M/s.Manoj Infracon Pvt. Ltd. 3) M/s. Ravi Bhanushali 4)M/s. Shreeyash Construction	4	Awardes L1	PPD/M- I/Toilet Block/W S pipe line/19 /T- 54 Dtd. 30/11/20 19	M/S CGS Contrrcti on	Rs.1,56,00,000/-	14.03.2021			Due to covid work was stoped

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	(Single/Tw		Nos. Tender received	Nos. & Names of parties qualified after Technical Evalution	Nos. & Names of parties not qualified after Technical Evalution	Whether contract awarded to lowest tendererev aluted L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)			Actual date of completion	f Reason for delay if any
40	PPD/M- I/JNP/To wnship /19/T-55 dtd.03/12 /19	Providing & fixing signage Boards in JNP Township		01.01.2020	Two Bid	21.01.2020	5	1) M/S CBM 2) SNI Infra.3) Sukura Sign Pvt. Ltd	M/s Subhash enterprises M/s kankdhara enterprises	Awardes L1	PPD/M- I/JNP/To wnship /19/T-55 dtd.03/12 /19	M/s Sukura sign Pvt. Ltd.					Due to covid work was stoped
41	PPD/M- II/Frontal/ T-56 Dtd. 03/12/19	Replacement of old frontal frames and Accersories at main Container Berth JNPT															Work is just awarded
42	PPD/M- II/Pivot Point/19 T-57 dtd.04/12 /19	Repair to Pivot Point & service duct at main container Berth in JNPCT.	E-Tender	12-05-2019	Two Bid	26/12/2019	4	i)M/s. OM Power System ii) M/s. V.R. Eng. Iii) Enterprising Enterprises	M/s. Sadanand Engineering Works	Awardes L1	PPD/M- II/Pivot Point/19 T-57 dtd.13/05 /2020	M/s. V.R. Eng.	39,83,600	08 Months	31/05/2020	31.01.2021	Work is just awarded
43	PPD/M- I/R- 70334/N allah- 2019/T- 58 dt.9/12/2 019	Excavation of Nallahs along the periphery of nearby villages of Ports -Viz Jaskhar,Karal- Sonari- Sawarkhar in JN Port area		12-10-2019	Two Bid	31/12/2019	6	PP Kharpatil 2) Manoj Infracon Pvt. LTd. 3) Thakur Infrastructure Pvt. Ltd 4) D. B. Infratech 5) R.K.Patil	D.B Infratech	Awardes L1	PPD/M- I/R- 70334/N allah- 2019/T- 58 dt.17/2/2 020	R.K.Patil	7,60,64,218.74	3.3.2021	3.3.2020	3.3.2021	work is in progress
44	PPD/M- II/CT- Crash barrier/T- 60/2019 dt. 24/12/20 19	Fixing of Metal Crash barrier on Container berth at JN Port.															
1	PPD/M-III Road/Mai	Providing and Erecting Metal Beam Crash Barrrier along the roads outside Custom Bound area at various locations at JN Port	E-Tender	01-06-2020	Two bid	27/01/2020	15	i) M/s. Arcoma ii)M/s . Sadanand Eng. Works iii) M/s. Rajesh Enterprises iv) M/s. Mahakal Earthmovers v) M/s. Om Power vi) M/s. Dhingra Brothers vii) Ratneshree Construction viii) M/s. K.N. Gharat ix) Advance Geotech construction x) M/s. Enterprising Enterpri									price bid open

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	f Date of publication of NIT		Last date of receipt of Tender	Nos. Tender received		Nos. & Names of parties not qualified after Technical Evalution	contract awarded to	NO. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason fo delay any
2	JNP/PPD /Rock Sample /2020/T- 02 dt. 07/01/20 20	Collection of samples of dumped rock at offshore dumping ground at DS -03 in Mumbai Harbour									JNP/PPD /Rock Sample /2020/T- 02 dt. 07/01/20 20						
3	PPD/M- II/Gravel Yard canc/T- 03 dt. 07/01/20 20	Construction of Concrete road in Gravel Yard at JN Port									PPD/M- II/Gravel Yard canc/T- 03 dt. 07/01/20 20						
2	PPD/M-	Operation of Parking area of about 6 Hectars on lease and license basis at JN Port	E- Tender	18/01/2020	Two bid	24/01/2020	2	i)M/s. Nirmala Autocare ii) M/.s Mahesh Enterprises	N.A.	Yes	PPD/M- I/Park/T- 04 /2020/49 dt 12/06/20 20	M/S Nirmala Autocare	5,40,000/-				Work order issued or 15.06.20 20
5	PPD/M/C apital Dredging /Plan - 05/Jauch /2020/T- 05 dt 21/01/20 20	Deepening and widening of Mumbai Harbous Channel and JN Port Channel - Phase -II															

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	publication of	(Single/Tw			Nos. & Names of parties qualified after Technical Evalution	parties not qualified after Technical	Whether contract awarded to lowest tendererev aluted L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)		Actual date of start of work	Actual date of completion	Reason for delay if any
3	PPD/AM/ Sewer line/19/T- 06 dt. 22/01/20 20	Laying HDPE Pipe sewer line from SPS -II to SPS III		27/01/2020	Two bid	18/02/2020	12	i)M/s. Wandhekar and Co. li) M/s. Manoj Infracon Pvt. Ltd. lii) M/s. Sadanand Eng. Works iv) M/s. K. N. Gharat v) M/s. Kalpataru Eng. And contractors Pvt. Ltd. Vi) M/s. Omkar Construction vii) M/s. Aakar Eng. And contractors viii) M/s. Shreeyash Construction ix) M/s. UCC Infrastructure Pvt.Ltd x) M/s. Rachana Engineers xi) M/s. Kansai Holdings xii) M/s. M.B. Thakur									Technical Evaluatio n is in progress
4	PPD/M- II/ITT Road/ T- 07 dt. 28/01/20 20	Developmnet of New Road for Inter Terminal Transfer of container from 4th CT in JNPT		31/01/2020	Two bid	14/02/2020	6	i) Manoj Infracon Pvt.Ltd. li) K.N.Gharat and Co. lii) Thakur infraproject Pvt. Ltd iv) Bluestar construction CO. v) Sai Krupa Construction vi) V.SPatil	N.A.	Yes	PPD/M- II/ITT Road/ T- 07/595 dt. 25/05/20 20	M/s. Blue star constructi on	2,33,71,719/-	9 Months	06-01-2020	31/01/2021	Work is just awarded
5	PPD/M/A rchitectur al work/T- 08/2020 Dt. 01/02/20 20	Architectural services for Planning, Designing, estimation and supervision of Interior fitout works of proposed office of JNPT at express Towers Mumbai															

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT			Nos. Tender received	Nos. & Names of parties qualified after Technical Evalution	Nos. & Names of parties not qualified after Technical Evalution	Whether contract awarded to lowest tendererev aluted L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)		Actual date of start of work	Actual date of completion	Reason for delay if any
6	PPD/M-I/Crash Barrier/ T- 09Dt .06/02/20 20	Providing and Fixing Metal Beam Crash Barrier from Landing Jetty to ROB towards fencing side in JN Port	E Tender		2 bids	05-11-2020	7	i) M/s. Advance Geotech & Construction ii) M/s. C.G.S. Construction iii) M/s. K.N. Gharat and Co. Iv) M/s. Madhavkumar Construction v) M/s. N.s.Rolling Steel Pvt. Ltd. Vi) Om Power System vii) M/s. Shivam Developers									Technical Evaluatio n is in process
10	PPD/M- II/CUM/1 9/T-10 dt. 10/02/20 20	Construction of common User Manifold for edible and lube oil at JN Port									PPD/M- II/CUM/1 9/T-10 dt. 10/02/20 20						
5	PPD/M- I/Townshi p road/202 0 dt 17/02/20 20	Resurfacing of CIFS Complex roads and balnce road at JNPT Township	E-Tender	19.02.2020	Two Bid	11.03.2020	8	06 1) M/s.Saikrupa Construction 2)M/s. P.P. Kharpatil Consts. Pvt. LTd. 3)M/s. V.S. Patil 4)M/s. Swastik Infra Logic India Private Limited. 5)M/s. Manoj Infracon Private Limited 6)M/s. K.N.Gharat &Co.	02 1) M/s. Singho Engineering India Private Limited. 2)M/s. Aakar Infra Engineers Private Limited.	Yes	PPD/M-I/ TS/Towns hip Road/T- 11/2020/ 286, dtd. 11.05.202 0	M/s. V.S. Patil	3,08,53,754.15	23.01.2021	13.05.2020		Work is in progress
6	PPD/M- I/TS water filter/202 0 T-12/ dt. 17/02/20 20	Replacement of water filter and Pump room pipeline and other miscellaneous work at GSR in JNP Township	E-Tender	19.02.2020	Two Bid	11.03.2020	6	03 1)M/s. Auaris Water Engineering 2) M/s. Span Hydrotech Private Limited. 3)M/s. Raveena Water tech	03 1)M/s. Water System and Consulting Engineer 2)M/s.Aakar Engineers & Contractors 3)M/s. Pramod Fabricators	Yes	PPD/M-I/ TS/Water Filter/T- 12/2020/ 545, dtd. 13.05.202	M/s. Raveena Watertec h	1,81,99,232.10	27.02.2021	28.05.2020		Work is in progress
7	PPD/M- I/SEZ/PM C/T-13 dt. 19/02/20 20	Appointment of Project Management Consultant for balance infrastructure development works of SEZ Phase -I	online		Two bids	03-05-2020	4	i) IR Class construction ii) Tandon Pvt.Ltd iii) Tractedbel iv) WAPCOS Pvt.Ltd		L1	PPD/M- I/SEZ/PM C/T-13 dt. 19/02/20 20	IR class	1,48,50,000/-	05-03-2021	05-04-2020		Work is in progress

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	(Single/Tw		Nos. Tender received	Nos. & Names of parties qualified after Technical Evalution	Nos. & Names of parties not qualified after Technical Evalution	Whether contract awarded to lowest tendererev aluted L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
8	PPD/M-I/Tempor aty shed/T- 22/2020 dt. 18/03/20 20	Providing and fixing of temporary shed near Mango orchid at Sheva hill in JN Port	E- Tender	19/3/2020	Two Bid	27/3/2020		i) Madhav kumar ii) Shivam Developers iii) oriental Integrated Facility Management Pvt. Ltd. iv) Atre Decorator v) Shiv langeshwar enterprises vi) K.N. Gharat vii) C.G.S. Construction viii) B_ar enterprises ix) M/s. Jay construction	Integrated Facility Management	L1		M/s. Atre Decorato rs	5,74,560.00	06-05-2021	06-08-2021	06-05-2021	Work is in progress
23	PPD/JNP CT/ valuation /T-23 dt/.18/03/ 2020	Valuation of Berth structure and on shore equipments and accessories of JNP Container Terminal									PPD/JNP CT/ valuation /T-23 dt/.18/03/ 2020						
24	JNP/PPD /Rock sampe /2020/T- 24 dt.18/03/ 2020	Shipment of Rock samples from JNPT to NTH, Andheri Mumbai															
9	PPD/M- I/New Raod/Pla n- 12028/F- 34/T-25 /2020 dt. 21/03/20 20	Surfacing/ developing with the Asphaltic Material to the Widening road leading to North Gate Complex	E-Tender	20/04/2020	Two Bid	05-12-2020	5	5 parties 1) M/s. J.M. Mhatre Infra Pvt. Ltd. 2) M/s. Manoj Infracon Pvt. Ltd 3) M/s. P.P. Kharpatil 4) M/s. Thakur Infraproject Pvt.Ltd. 5) M/s. Vishal Construction									Technical Evaluatio n is in Progress
26	JNP/PPD /ETO/T- 26 dt. 23/03/20 20	Interior fitout works for JNPT's Office at Express Tower Mumbai															

SR.No.	Tender No.	Item/Nature of work	Tender	publication of NIT	(Single/Tw	receipt of		Nos. & Names of parties qualified after Technical Evalution	Nos. & Names of parties not qualified after Technical Evalution	Whether contract awarded to lowest tendererev aluted L1	No. & Date	Name of the Contractor	Value of Contract (in Rs.)	f Actual date of f start of work	Actual date of completion	Reason for delay if any
27	PPD/M- I/VP/Man Power /T- 27dt. 23/03/20 20	Recruitment of Manpower on contract basis for greenfield Vadhavan Port Project												 		
	PPD/M- I/TS/Publ ic Bldg.com pund wall /T-28 dt. 30/03/20 20	Construction of compound wall for public buildings at JN Port Township												 		
29	PPD/DP R-DE/T- 29/2020 dt. 7/04/202 0	Consultancy servises for Design and detailed engineering for greenfied Vadhavan Port Project												 		
30	PPD/M- II/Toilet Block/T- 30 /2020dt. 20/04/20 20	Maintenance of Toilet Block inside and outside JN Port custom Bound area												 		
10	PPD/M- I/Renovat ion/T- 31/2020d t. 24/04/20 20	Renovation of Dy. Chairman Chabin in Administration Building	E Tender		2 bids	05-11-2020	3	i) M/s. Seth Construction ii) M/s. Tanishq Interior iii) Arsya Designs						 		Technical Evaluatio n is in progress
11	PPD/M- II/Raod Maint /T- 32/2020d t. 24/04/20 20	Cleaning of storm water drains along the roads outside Custom Bound area (2020-21)	E Tender	28/04/2020	2 bids	18/05/2020	9	1)K.N.Gharat 2)N.G.Bhoir 3)M.S.Jadhav 4) Manoj infracon 5)Madhakumar con 6)B.R.Thakur 7)Santosh R. Gharat 8) Shreeyash 9)Shubham dev .						 		Technical Evaluatio n is in progress
12	E- /PPD/ET O/JNPT- 33 dt. 23/03/20 20	Miscellaneous additional work at E- Type Bungalow in JNPT Township	E - Tender		2 bids	13/05/2020	3	i) M/s. Seth Construction ii) M/s. Tanishq Interior iii) Arsya Designs						 		Technical Evaluatio n is in progress

SR.No.	Tender No.	Item/Nature of work	Tender	Date of publication of NIT	(Single/Tw	receipt of		Nos. & Names of parties qualified after Technical Evalution	parties not qualified after Technical	contract awarded to	No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of	Reason for delay if any
34	II/R &Y	Annual Maintenance of roads and yards inside JN Port Custom Bound area (2020-21)															
35	PPD/M- I/SR- CS/2020/ T-35 dt. 08/05/20 20	Consultancy sevices for preparation of sustainability Plan for JNPT															
13		Repair and resurfacing of Tank farm road from Viraj Agro to CFS Junction with Asphalt Material of JN Port		22.04.2020	2 bids	14/05/2020	7	Singo Eng. Ind. Pvt.Ltd. 2) K.N. Gharat and co. 3) N.G. Bhoir 4) Thakur Infraproject Pvt.Ltd. 5) P.P. Kharpatil Conts. Pvt. Ltd. 6) Swastik Infralogic Pvt. Ltd 7) V.S. Patil									Technical Evaluatio n is in process