

DETAILS OF CONTRACTS ONGOING/CONCLUDED DURING THE MONTH OF MAY 2019																				
Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work
1	Extension of Biennial Maintenance Contract for one no. of Electronic Weigh Bridge installed at JNPT Workshop for the period of one year			Extension					Weighmans India			US/WS/WB-AMC-EXT/18-19	03-Feb-18	Weighmans India	1,53,990	365	31-Mar-19	01-Apr-18	31-Mar-19	work completed
2	Design, Supply, Installation, Testing and Commissioning of non VRF system for extension of Vahavan Port Cell Office at Admin. Building.	JNP/MEE/US/AC/2017/W-01	01-Sep-17	CPP Portal	01-Sep-17	Two Cover	15-Sep-17	3	Seth Infra Housing Development Co. LLP. ,Weathercon ,ACR & APPLIANCE	-	Yes	JNP/M&EE/US/WS/AC/2017	13-Nov-17	Seth Infra Housing Development Co. LLP.	15,99,772	45	3-Mar-19	17-Jan-19	28-Feb-19	Work Completed

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work
3	Extention order Comprehen sive maint. Contract for higher tonnage/pre cision AC/ ductable AC installed at various location in JNPORT reg. extension of work order			Extension								JNP/US/W S/AC&WC/ 2018/851	28-May-18	Summer Cool	5,52,244.00	365	12-Jun-19	13-Jun-18		work in progress
4	Comprehe nsive Annual Maintenan ce Contract (CAMC) of 01 of X-Ray Baggage Inspection System, Model Rap-618XR, Sl. No. 61137P13 including its accessorie s, installed at JNPT Central Gate.	JNP/US/W S/WBM/15-16	-	oem-extension		SINGLE		-	ECIL RAPISCAN LTD	-	-	JNP/US/W S/XIBS/WO /2014/88	31-May-14	ECIL RAPISCAN LTD	3,28,579.00	1825	30-May-19	31-May-14		work in progress

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work
5	Extention - Item Rate Contract for the Rewinding & Repair Works of Motors in JNPT.			Extension								JNP/M&EE/US/WS/MO TOR/922	04-Aug-18	Om Sai Electromech Pvt. Ltd.	Item Rate	365	8-Aug-19	8-Aug-2018		work in progress
6	Comprehensive Annual Maintenance Contract (CAMC) of 02 X-Ray Baggage Screening Machines, Model Rap 515 including its accessories, installed at Administration Bldg. and South Gate.	-	15-Feb-16	oem-extension		-	-	-	ECIL RAPISCAN LTD	ECIL RAPISCAN LTD		JNP/US/WS/XBS/WO/2016	22-Apr-16	ECIL RAPISCAN LTD	2054038.00	1215	20-Aug-19	22-Apr-16		work in progress

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work
7	Annual Comprehensive Maintenance Contract for two Emerson Make precision air conditioners installed at VTMS System at Sheva Hill.			OEM					Vertiv Energy Pvt. Ltd.			JNP/M&EE/US/WS/VTMS-AC/2018	27-Aug-18	Vertiv Energy Pvt. Ltd.	128556.28	369	31-Aug-19	01-Sep-18		work in progress
8	Biannual Maintenance contract Non comprehensive for VRF Carrier MAKE at Training Center			OEM									29-Sep-17	Raj Aircon Pvt. Ltd.	617159.00	730	30-Sep-19	01-Oct-17		work in progress
9	Extension of the Conservancy Contract inside the Port Area of Workshop, Auto Garage and Main Store.	JNP/US/WS/CONSER/2016-18/	25-Nov-16	Extension			-	-	Om Shiv Prakash Prastha Majoor Sahakari Sanstha Ltd., Karal.	-		JNP/US/WS/CONSER/EXTWO/2018	04-Oct-18	Om Shiv PSSML, Karal.	5291488.00	365	30-Nov-19	1-Dec-2018		work in progress

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work
10	Biennial Comprehensive Maintenance Contract of Inverter type energy efficient Dakin make Split Air Conditioners installed at Mistry Court	2018_JNPT_282751_1	12-Jan-18	CPP Portal	12-Jan-18	Single cover	01-Feb-18	2	M/s. AC&R Appliances Pvt. Ltd. M/s. Weathercon	-	Yes	JNP/M&EE/US/WS/AC/Mistry Court/2018	23-Feb-18	Weathercon	2,47,800	730	23-Feb-20	23-Feb-18		work in progress
11	Non Comprehensive Annual Maintenance Contract of VRF System and AHU installed in Major Operation Theatre for four years.			OEM					Carrier Air-conditioning & Refrigeration Ltd.		YES	JNP/M&EE/US/WS/AC/2016/	19-Oct-16	Carrier Air-conditioning & Refrigeration Ltd.	3,26,395.00	1460	18-Oct-20	19-Oct-16		work in progress
12	Complete service agreement of the Photocopier machine Sharp AR M 205 T2 Sr.No. 1303786X installed at Workshop .			OEM		-	-	-	SPM Infotech,Mumbai.	M/s SPM Infotech,Mumbai.	-	JNP/US/WS/SPM-WO/2018/09	06-Dec-18	SPM Infotech,Mumbai.	45312.00	730	5-Dec-20	06-Dec-18		work in progress

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work
13	Item Rate Contract for Maintenance of Air Conditioners (Window & Split), Water Coolers, Refrigerators and Deep Freezers in JNPT for two years.	2018_JNPT_353949_1	24-Aug-18	CPP Portal	24-Aug-18	Two Cover	31-Aug-18	2	Nirmal Aircon Aqua Cool Co. Pvt. Ltd.	Summer Cod	Yes	JNP/US/W S/AC&WC/2019/606	18-Jan-19	Nirmal Aircon	3700000.00	730	17-Jan-21	21-Jan-19		work in progress
14	Testing, Examination & Certifying the E.O.T. Cranes and Pressure Vessels as per Factories Rule.			Shortlisting				1	M/s. Kumar & Techno - Associates (Parvel)	-	YES	JNP/US/W S/WO-TEST/2018/939	11-Aug-18	Kumar & Techno - Associates (Parvel)	30580.00	1095	10-Aug-21	11-Aug-18		work in progress
15	Calibration of IMTE OF Workshop /Autogurage	JNP/US/W S AG/IMTE /18/	10-Oct-18	CPP Portal	11-Oct-18	Single cover	30-Oct-18	5	M/S sakhardhan de ,M/S REL TECH,M/S NAGMAN, PRESISION INSTRUMENT	M/S IDEMI	YES	JNP/US/W S/IMTE/W O/2018	06-Dec-18	Reltec Calibration Pvt LTD	87384.00	1095	18-Jan-22	19-Jan-19		work in progress

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work
16	CMC of Air Conditioner System at Guest House NO 2 in JNPT for 4 Years after DSITC	C/2016/W-0	25/11/016	CPP Portal	25/11/2016	TWO Cover	12-05-2016	4	AC&R Appliances Pvt. Ltd. M/s. Hitech Engineers	M/s Raj Aircon Pvt. Ltd M/s Weathercon	yes	JNP/M&EE/WS/AC/2016/254 DATED 15/12/2016	15-Dec-16	AC&R Appliances Pvt. Ltd.	839664.00	1460	03-Feb-22	04-Feb-18		work in progress
17	Supply, Installation, testing & commissioning of online water purifier at JNPT under buy back scheme along with four years comprehensive Maintenance contract.	JNP/M&EE/US/Water Purifier/2018/01	26-Jun-18	CPP Portal	25-Jun-18	Two Cover	16-Jul-18	4	Nirmal Aircon Aqua Cool Co. Pvt. Ltd. BLUE BIRD ,KUWAR Engineers & sky Tech	BLUE BIRD	YES	JNP/M&EE/US/WS/Water Purifier/2018	28-Sep-18	Aqua Cool Co. Pvt. Ltd.	3508064.00	1825	27-Sep-23	28-Sep-18		work in progress

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work
18	Design, Supply, Installation, Testing and Commissioning of VRF System at dining hall of VIP Guest House No.1 along with 4 years Comprehensive Maintenance Contract under buy back.	JNP/MEE/US/AC/Dining Hall/2018	15-Nov-18	CPP Portal	NA	Two cover	15-Dec-18	2	M/s. AC & R Appliances Pvt. Ltd. M/s. Weathercon	Nil	Yes	JNP/M&EE/US/WS/AC/2019/40	22-Feb-19	M/s. AC & R Appliances Pvt. Ltd.	2009118.40	45	8-Apr-19	22-Feb-19	25-Mar-19	Work completed.
19	CAMC of 01 X-Ray Baggage Screening Machine, Model Rap 515 (Sl. No. 60424N16) including its accessories, installed at Administration Bldg.	OEM							M/s. ECIL R	OEM		JNP/US/WS/XBSN16/WO/2019/06	20-Apr-19	M/s. ECIL Rapiscan Ltd.	188565.50	180	03-Nov-19	04-May-19		work in progress



Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work
20	CAMC of 01 X-Ray Baggage Screening Machine, Model Rap 515 (Sl. No. 60424N17) including its accessories, installed at South Gate	OEM							M/s. ECIL R	OEM		JNP/US/WS/XBSN17/WO/2019/05	20-Apr-19	M/s. ECIL Rapiscan Ltd.	188565.50	180	03-Nov-19	05-Sep-19		work in progress
21	CAMC of 01 X-Ray Baggage Screening Machine, Model Rap 618XR (Sl. No. 61137P13) including its accessories, installed at jnpt Central Gate	OEM							M/s. ECIL R	OEM		JNP/US/WS/XBS-Cent/WO/2019/04	20-Apr-19	M/s. ECIL R	234915.00	1095	31-May-22	01-Jun-19		work in progress

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work
22	Supply & installation of Weight Indicator and related software & Biennial Maintenance Contract for one no. of 60T Electronic Weigh Bridge installed at JNPT Workshop.	JNP/M and EE/US/WS/2019/E01	22-Feb-19	CPP Portal	22-Feb-19	Single cover	16-Mar-19	2	M/s. Weighware Calibrat		Yes	JNP/US/WS/WB-AMC/19-20/116	30-Apr-19	M/s. Weighmans India	426924.00	730	30-Apr-21	01-May-19		work in progress