

Monthly Report of On-going Contracts / Works

Department / Section : M&EE/ Materials (Projects)

Month : March - 2021.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender No.	Item / Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two Bid)	Last date of receipt of Tender	Nos. Tenders received	Nos. & Names of Parties qualified	Nos. & Names of Parties not qualified	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract	Scheduled date of completion	Actual date of start of work	Actual date of completion	Reason for delay
JNP/M&E/US/EM/SEZ POWER/2018/E-258.	Providing power supply to JNPT SEZ- Design, Supply, Installation, Testing and Commissioning (DSITC) of 220 KV DC overhead line on DC transmission towers and Establishment of 220 KV AIS/33KV GIS sub-station.	E-tender	21.03.2018	Two bid	08.05.2018, after extension	Four	Two 1.M/s Angelique International Limited, New Delhi	Two 1.BNC Power Projects Limited, Pune 2.Tesla Transformers Limited, Bhopal	Yes	LOA No. JNP/CM(M&EE)/JNPT-SEZ/LOA-Angelique/2018/44, dtd. 31.07.2018.	M/s Angelique International Limited, New Delhi	Rs. 49,80,32,925/-	31 July, 2019	Site Survey commenced from 29.08.2018	Work is in progress & 98.43% completed by March-2021.	The works are delayed in the contract completion time due to delay on the part of the contractor. Line and sub-station charging permission from STU-MSETCL is awaited.
JNP/M&E/SEZ POWER/PMC/2018/E-256	Project Management Consulting Services For Monitoring The Works Of Providing 50 MVA Power Supply At 220 KV For JNPT SEZ.	E-tender	25.01.2018	Two bid	05.03.2018	Two	One M/s Tata Consulting Engineers, Pune.	One M/s IRClass System and solutions Pvt. Ltd. Mumbai	Yes	JNP/M&EE/EM/PMC-SEZ/2018/10, dtd. 17.05.2018.	M/s Tata Consulting Engineers, Pune.	Rs. 2,38,36,000/- with GST @ 18%.	Completion date as per the completion of SEZ power supply work awarded to M/s Angelique	17.05.2018.	Work is in progress of contract awarded to M/s Angelique	